


## Programme Delivery Plan

Document no: 06  
Revision no: -

Aberdeen City Council

Aberdeen Cross City Transport Connections  
4 April 2022



## Programme Delivery Plan

**Client name:** Aberdeen City Council  
**Project name:** Aberdeen Cross City Transport Connections  
**Client reference:** N/A  
**Document no:** 06  
**Revision no:** -  
**Date:** 4 April 2022

**Project no:** B2340233  
**Project manager:** Colm CS Smyth  
**Prepared by:** Alan AK Kerr  
**File name:** ABERDEEN CROSS CITY CONNECTIONS - PROGRAMME DELIVERY PLAN - MARCH 2022

## Document history and status

| Revision | Date     | Description       | Author | Checked | Reviewed | Approved |
|----------|----------|-------------------|--------|---------|----------|----------|
| -        | 04/04/22 | Draft for comment | AK     | CS      | CW       | CS       |
|          |          |                   |        |         |          |          |
|          |          |                   |        |         |          |          |

## Distribution of copies

| Revision | Issue approved | Date issued | Issued to    | Comments |
|----------|----------------|-------------|--------------|----------|
| -        | CS             | 05/04/22    | KN / JW / JB |          |
|          |                |             |              |          |
|          |                |             |              |          |

---

### Jacobs U.K. Limited

95 Bothwell Street  
Glasgow, Scotland G2 7HX  
United Kingdom

T +44 (0)141 243 8000  
F +44 (0)141 226 3109  
[www.jacobs.com](http://www.jacobs.com)

---

Copyright Jacobs U.K. Limited @ 2022.

All rights reserved. Reproduction and redistribution without written permission is prohibited. Jacobs, the Jacobs logo, and all other Jacobs trademarks are the property of Jacobs Engineering Group Inc.

NOTICE: This document has been prepared exclusively for the use and benefit of Jacobs' client. Jacobs accepts no liability or responsibility for any use or reliance upon this document by any third party.

## Contents

|            |  |           |
|------------|--|-----------|
| <b>1.</b>  | <b>Introduction.....</b>                           | <b>3</b>  |
| 1.1        | Context.....                                       | 3         |
| 1.2        | Approach.....                                      | 3         |
| <b>2.</b>  | <b>Programme.....</b>                              | <b>4</b>  |
| 2.1        | Key milestones.....                                | 4         |
| 2.2        | Constraints and dependencies.....                  | 4         |
| 2.3        | Stakeholders and third parties.....                | 5         |
| 2.4        | Project phasing.....                               | 5         |
| 2.5        | Statutory planning.....                            | 5         |
| <b>3.</b>  | <b>Programme governance and organisation .....</b> | <b>6</b>  |
| 3.1        | Governance overview.....                           | 6         |
| 3.2        | Project management office.....                     | 6         |
| 3.3        | Project delivery team structure.....               | 6         |
| 3.4        | Delegated authority .....                          | 6         |
| <b>4.</b>  | <b>Procurement management.....</b>                 | <b>8</b>  |
| 4.1        | Introduction.....                                  | 8         |
| 4.2        | Procurement roles and responsibilities.....        | 8         |
| <b>5.</b>  | <b>Budget and cost management.....</b>             | <b>9</b>  |
| 5.1        | Outline costs.....                                 | 9         |
| 5.2        | Funding .....                                      | 9         |
| 5.3        | Cost management and control.....                   | 9         |
| 5.4        | Programme cashflow.....                            | 9         |
| 5.5        | Budget update procedure.....                       | 10        |
| 5.6        | Budget and cost reporting.....                     | 10        |
| <b>6.</b>  | <b>Risk management .....</b>                       | <b>11</b> |
| 6.1        | Risk management overview .....                     | 11        |
| 6.2        | Risk register .....                                | 11        |
| <b>7.</b>  | <b>Change management.....</b>                      | <b>12</b> |
| 7.1        | Roles and responsibilities .....                   | 12        |
| 7.2        | Change management procedure .....                  | 12        |
| 7.3        | Types of change.....                               | 12        |
| <b>8.</b>  | <b>Stakeholder management .....</b>                | <b>14</b> |
| 8.1        | Objectives.....                                    | 14        |
| <b>9.</b>  | <b>Benefits realisation and close out.....</b>     | <b>15</b> |
| 9.1        | Overview.....                                      | 15        |
| 9.2        | Benefits and impact assessment.....                | 15        |
| 9.3        | Close out activities and responsibilities.....     | 15        |
| <b>10.</b> | <b>Next steps .....</b>                            | <b>16</b> |

## Appendices

|                                 |    |
|---------------------------------|----|
| Appendix A. Risk register ..... | 17 |
|---------------------------------|----|

## Tables

|   |    |
|---|----|
| Table 1. Programme key activities.....                      | 4  |
| Table 2. Roles and responsibilities .....                   | 6  |
| Table 3. Procurement responsibilities .....                 | 8  |
| Table 4. Summary of outline costs .....                     | 9  |
| Table 5. Budget and cost reporting responsibilities .....   | 10 |
| Table 6. Change management roles and responsibilities ..... | 12 |
| Table 7. Close out responsibilities.....                    | 15 |

## **1. Introduction**

### **1.1 Context**

Aberdeen City Council (ACC) published the Aberdeen City Strategic Infrastructure Plan (SIP) in 2013, which focusses on the delivery of the Strategic and Local Development Plans and identifies five key infrastructure goals around housing supply, digital connectivity, skills and labour, transport and providing a better image for Aberdeen.

Regarding transport, the SIP identifies a new project – Cross City Transport Connections. This project seeks to develop transport connections between the significant new housing and business park developments identified in the current Local Development Plan, emulating cities of Aberdeen’s size around the world and Europe that are developing similar transport systems. These solutions are being established to tackle issues of congestion, pollution, and good connectivity.

With the aim of providing viable, attractive, and direct active travel linkages as an alternative to the private car, the purpose of the scheme development study that this PDP relates to is to:

1. Undertake a review of the active travel routes identified in the STAG Part 2 appraisal.
2. Develop concept designs for each of the selected options.
3. Develop a scheme prioritisation framework.
4. Produce a network development plan for the proposed ‘orbital’ and ‘radial’ routes.
5. Prepare an implementation programme for the delivery of the active travel route options, incorporating estimates of individual scheme investment costs and exploring potential funding options.
6. Produce outline business cases for schemes identified for progression to subsequent design stages.

### **1.2 Approach**

The design work to realise the ambition of providing viable, attractive, and direct active travel linkages between the significant new housing and business park developments is ongoing, and this Programme Delivery Plan (PDP) has been prepared to guide the future design, operation, and management of the Project. This PDP is a ‘live’ document that will provide a strategic framework and a consistent methodology around programme delivery.

The approach set out in this PDP outlines the foundation of leadership, governance, mobilisation and set up activities that will ultimately drive the successful delivery of the Project, whilst also outlining key activities which have already commenced, such as development of design options, cost estimate and Risk Register.

The PDP also provides the project management framework to deliver completion of the Project and includes gateway reviews to ensure alignment of the Project with the aims of the Cross City Transport Connections project.

## 2. Programme

### 2.1 Key milestones

It is anticipated that the proposed active travel schemes could be delivered over an approximate 3-year delivery period, commencing August 2022 through to August 2025. The key activities are summarised in Table 1.

**Table 1. Programme key activities**

| Ref.     | Activities  | Start date      | End date        |
|----------|---|-----------------|-----------------|
| <b>1</b> | <b>Detailed design</b>  | <b>01/08/22</b> | <b>27/03/23</b> |
| 1.1      | Update Programme Delivery Plan  | 01/08/22        | 12/08/22        |
| 1.2      | Detailed design procurement   | 15/08/22        | 09/09/22        |
| 1.3      | Stakeholder consultation (1)  | 19/09/22        | 28/10/22        |
| 1.4      | Utility diversions – preliminary enquiries and draft scheme / budget estimates    | 19/09/22        | 23/12/22        |
| 1.5      | Other surveys and data gathering  | 19/09/22        | 28/10/22        |
| 1.6      | Detailed design development   | 01/11/22        | 01/02/23        |
| 1.7      | Mitigation design development   | 01/02/23        | 01/03/23        |
| 1.8      | Utility diversions – detailed estimates   | 02/02/23        | 13/03/23        |
| 1.9      | Update Programme Delivery Plan  | 13/03/23        | 27/03/23        |
| <b>2</b> | <b>Full business case</b>   | <b>01/02/23</b> | <b>01/8/23</b>  |
| 2.1      | Update Outline Business Case with more detailed information                       | 01/02/23        | 01/8/23         |
| 2.2      | Finalise strategic, economic, commercial, financial and management cases          | 01/02/23        | 01/8/23         |
| 2.3      | Use FBC to obtain funding   | 01/02/23        | 01/8/23         |
| <b>3</b> | <b>Statutory approvals</b>  | <b>01/02/23</b> | <b>01/12/23</b> |
| 3.1      | Planning approval   | 01/03/23        | 01/12/23        |
| 3.2      | Traffic regulations / redetermination orders                                      | 01/03/23        | 01/12/23        |
| <b>4</b> | <b>Contractor</b>   | <b>01/10/23</b> | <b>30/04/24</b> |
| 4.1      | Contract preparation and tender   | 01/10/23        | 29/02/24        |
| 4.2      | Contractor procurement  | 01/03/24        | 30/04/24        |
| <b>5</b> | <b>Construction</b>   | <b>01/05/24</b> | <b>31/08/25</b> |
| 5.1      | Utility diversions – notification of scheme commencement and issue of main orders | 01/05/24        | 30/09/24        |
| 5.2      | Mobilisation / enabling works   | 01/08/24        | 31/01/25        |
| 5.3      | Construct and publicise   | 01/02/25        | 31/08/25        |
| <b>6</b> | <b>Post construction</b>  | <b>01/09/25</b> | <b>30/09/25</b> |
| 6.1      | Monitor and evaluate  | 01/09/25        | 30/09/25        |
| 6.2      | Maintain and upgrade  | -               | -               |

### 2.2 Constraints and dependencies

No programme-level physical or environmental constraints have been identified at this time. Notwithstanding this, there are likely to be project-specific constraints that would need to be recorded and managed as the programme progresses.

## **2.3 Stakeholders and third parties**

Stakeholder groups will have to be identified, including Government and Local Authorities, funders, regulatory bodies, subject matter expert groups (environmental, business, technical and utilities) and impacted residents. Details regarding key stakeholders and how engagement will be managed can be found in Chapter 8.

## **2.4 Project phasing**

While this PDP sets out the strategy for delivering the Project, this needs to be viewed in the context of changing requirements and the realignment of Council objectives as the Programme progresses. It is important to note that changes will need to be tracked and subject to a formal change management process which are approved by the Programme Director.

### **2.4.1 Interface with other projects**

Several other projects and activities could be initiated near to the proposed routes and these activities should be monitored during the Project set up to ensure effective coordination and phasing adjustment so opportunities for coordinated works are maximised and disruption reduced.

It is important to note that phasing and the overall Programme will be subject to periodic reviews and amendments, to ensure that any deviations and / or additional requirements to the original schedule are captured.

### **2.4.2 Approach to project phasing**

One of the key principles is to integrate project delivery to create a consistent and coordinated approach throughout the city centre, from planning and management to delivery.

As the Project progresses, it is likely that phasing and prioritisation will need to be discussed which could include an approach to prioritisation that may incorporate:

- Maximising opportunities for cross-project measures.
- Identifying temporary measures which, at a relatively low cost, could provide maximum benefits, thus achieving best value for money.
- Minimising disruption by coordinating road closures and traffic diversions across multiple projects.
- Consideration of affordability to ensure that the Programme can be delivered.

## **2.5 Statutory planning**

### **2.5.1 Roads**

All road works will be governed by the Traffic Regulation Order (TRO) and the Redetermination Order (RSO) processes to minimise disruption to road users, pedestrians, and the public.

### **2.5.2 Consents**

The requirements for consents will be determined as the programme progresses. These may include:

- Local Authority Permission (Planning and Transport)
- Historic Environment Scotland for Scheduled Monuments

Other forms of approval may still be necessary for the proposed works and requirements for these will be determined during future phases

### 3. Programme governance and organisation

#### 3.1 Governance overview

A governance structure will ensure that it contains the following key principles:

- Strong leadership from the top of the client body, key stakeholders and the contractor(s) selected to carry out the works.
- Strong political support and regular reporting on risks, issues, and costs.
- Clearly defined roles and responsibilities within the client organisation with clear reporting lines.
- Compatible with the Council's grades and team structures.
- Provides a strong sense of project ownership by individuals.
- Clear management information used to report at all project levels.
- Professional programme and project management support within the client organisation.

#### 3.2 Project management office

The establishment of a Programme Management Office (PMO) provides a resilient structure to provide continuity on the programme delivery. The role of the PMO Lead is pivotal to guarantee the efficient management of the programme's budget and resources.

The PMO may undertake services such as: defining processes and methodologies, undertaking analysis, operating aspects of governance, consulting and undertaking delegated responsibilities, and administrative functions.

#### 3.3 Project delivery team structure

The resource requirements for the delivery of the project are to be developed. It is expected that the project will require a Programme Director, supplemented by project management staff, commercial oversight, stakeholder engagement and project support staff. Team competencies will require to reflect the complexity of the Project and to continue the collaborative and innovative approach taken toward the Concept Design's development. On an interim basis, project support will be provided by on-going consultancy support and Council officers.

The overall responsibility for the Programme resides with the Programme Director supported by the PMO Lead. The day-to-day responsibility resides with the Programme Delivery Manager.

The various parties to the Programme are described in Table 2.

**Table 2. Roles and responsibilities**

| Role                       | Name |
|----------------------------|------|
| Programme Director         | TBC  |
| Programme Delivery Manager | TBC  |
| Commercial Manager         | TBC  |
| Project Manager            | TBC  |
| Assistant Project Manager  | TBC  |

All parties should ensure that continuity of personnel (where possible) is maintained and that a robust succession plan is in place. Every external organisation appointed by the Council to participate on the Programme shall designate a specific senior contact, who shall take responsibility for the discharge of their own organisation's services.

#### 3.4 Delegated authority

To ensure suitable flexibility within agreed governance arrangements the following provisions are in place:

- The Programme Director has the authority to manage the Programme budgets.

## Programme Delivery Plan

---

- The PMO Lead and the Programme Delivery Manager will seek approval from the Programme Director for all strategic decision-making regarding contract award, expenditure and change management including any variation to external consultancy contracts.

Expenditure will be reported to the Project Director monthly and any risk of overspend will be highlighted as soon as reasonably practicable.

## 4. Procurement management

### 4.1 Introduction

Commissioning activities will require to fully comply with the Aberdeen City Council, Aberdeenshire Council and The Highland Council [Joint Procurement Strategy](#).

Interpretation of the procurement regulations shall be undertaken by the Commercial and Procurement Shared Services (C&PSS) team, supported as necessary by in-house and external legal advice. Where any person involved in any aspect of the procurement process is unclear about the Council's procurement obligations, they shall seek clarification from C&PSS.

Agreed approaches will be informed through Best Practice and Lessons Learned from previous projects of comparable complexity by implementing a collaborative approach and facilitating cross-project knowledge sharing.

It is anticipated that a dedicated resource may be required to manage and support the various procurement streams. This will be considered and developed as part of the activities during Programme set up.

### 4.2 Procurement roles and responsibilities

The roles and responsibilities in relation to procurement are set out in Table 3.

**Table 3. Procurement responsibilities**

| Role                       | Name  |
|----------------------------|---|
| Programme Director         | <ul style="list-style-type: none"> <li>Approval of procurement strategy and any amendments to the strategy.</li> </ul>  |
| Programme Delivery Manager | <ul style="list-style-type: none"> <li>Delivery of the complete Works Information.</li> <li>Oversight of the technical evaluation of prequalification and tender submissions.</li> </ul>  |
| Commercial Manager         | <ul style="list-style-type: none"> <li>Ensure compliance with Joint Procurement Strategy and all applicable legislation.</li> <li>Leading / Governance over all Procurements undertaken to support the Project.</li> <li>Drafting and publication of OJEU (Official Journal of the European Union) notices, Procurement Information Documents/ESPDs and Invitation to Tender (ITT) documents (as applicable).</li> <li>Support in the evaluation of pre-qualification submissions and notification of unsuccessful applicants.</li> <li>Overall responsibility for evaluation of tender submissions and notification of unsuccessful bidders; conclusion of contracts and drafting and publication of award notices.</li> </ul> |
| Project Manager            | <ul style="list-style-type: none"> <li>Lead the technical evaluation of pre-qualification and tender submissions.</li> </ul>  |

## 5. Budget and cost management

### 5.1 Outline costs

The outline costs summarised in Table 4 are based on the construction costs of previous active travel schemes Jacobs have implemented and information available from SPONS, and includes an optimism bias of 15% (based on STAG recommended level of optimism bias for an Outline Business Case of a project involving roads and bicycle facilities). The outline cost estimates include for such items as:

- General Items (mobilisation, site clearance, fencing)
- Civil Engineering
  - Cycle / walking route
  - Bridges
  - Crossings
  - Road markings
  - Relocating bus stops
- Preliminaries
- Site Supervision
- Traffic Management

However, the estimated costs do not include for large-scale utility diversions, bridge works, or drainage works, nor does it include for contingencies relating to materials supply, unforeseen groundworks, or challenges with sub structures etc.

**Table 4. Summary of outline costs**

| Route | Low cost range (millions) | High cost range (millions) |
|-------|---------------------------|----------------------------|
| 7     | 1.6                       | 1.8                        |
| 8     | 0.3                       | 0.5                        |
| 9     | 0.3                       | 0.5                        |
| 11    | 0.8                       | 1.0                        |
| 20    | 0.3                       | 0.5                        |

Further detail on costs can be found in the supporting Outline Business Case document.

### 5.2 Funding

To be confirmed by ACC.

### 5.3 Cost management and control

Financial reviews at key decision points will be carried out to ensure the Programme can be delivered within the agreed baseline budget and funds are available for the planned expenditure.

Costs will be recorded on the Council's financial system and monitored by the Commercial Manager. Costs will be reported back to the Programme Director monthly. All the expenditure will be closely monitored including the internal costs to ensure they are in line with the Programme baseline budget.

### 5.4 Programme cashflow

A cashflow will be produced taking account of all the expected funding from all parties. This will be monitored monthly and will be used to understand and manage the financial aspects of the Programme. Any changes to the cashflow will be agreed by the Programme Director prior to implementation and a record made of the changes and reason as to their implementation.

## 5.5 Budget update procedure

A detailed budget will be produced to inform the cashflow. It will be monitored monthly in coordination with the cashflow. Any changes to the budget will be agreed by the Programme Director and a record made of the changes and reason as to their implementation.

## 5.6 Budget and cost reporting

Cost reporting will be performed as noted in Table 5.

**Table 5. Budget and cost reporting responsibilities**

| Report      | Frequency | Circulation                | Owner              |
|-------------|-----------|----------------------------|--------------------|
| Cost report | Monthly   | Included in monthly report | Commercial Manager |

## **6. Risk management**

### **6.1 Risk management overview**

Risk is considered in terms of both threat and opportunity. The risk management process has been developed in a manner that will facilitate the ongoing management of risk throughout the life of the project and will not solely focus on the current stage.

This is supplemented by the ongoing monitoring, review, management, reporting and improvement of the risk process and its deliverables against the project requirements throughout the life of the project.

### **6.2 Risk register**

A risk register has been prepared and is provided in Appendix B. This identifies potential programme, approval, deliverability, and cost risks. It is also intended that this will be carried forward to subsequent detailed design and costing stages. Appropriate mitigation measures for each risk are also included in the risk register.

The Project Manager has the responsibility to monitor the risk register and update risks and mitigation measures as changes occur in the project.

## 7. Change management

### 7.1 Roles and responsibilities

Table 6 outlines the key roles and responsibilities of change management across the Programme.

**Table 6. Change management roles and responsibilities**

| Role  | Name | Responsibilities   |
|---|------|--|
| Programme Director                            | TBC  | <ul style="list-style-type: none"> <li>Approval of changes.</li> </ul>   |
| PMO Lead                                      | TBC  | <ul style="list-style-type: none"> <li>Establish and agree what works are a change.</li> <li>Clearly identify what the change is.</li> <li>State the reasons for the change.</li> <li>Identify Change Originator and Change Owner.</li> <li>Monitor and identify changes / potential changes.</li> </ul>   |
| Programme Delivery Manager                    | TBC  | <ul style="list-style-type: none"> <li>Establish validity of proposed changes against objectives and outcomes sought.</li> </ul>   |
| Commercial Manager                            | TBC  | <ul style="list-style-type: none"> <li>Prepare costing for changes.</li> <li>Review and verify costs once submitted by the relevant party.</li> <li>Confirm funding source and availability of funding.</li> <li>Update the change control register.</li> <li>Control and report status of changes.</li> <li>Monitor and identify changes / potential changes.</li> <li>Compile supporting documentation.</li> </ul> |
| Project Manager and Assistant Project Manager | TBC  | <ul style="list-style-type: none"> <li>Monitor and identify changes / potential changes.</li> </ul>  |

The Programme Director is ultimately responsible for managing change. As the primary contact, the Programme Director can prepare our client for team-initiated or externally initiated change, eliminating the surprise that often accompanies change.

The Programme Delivery Manager is responsible for understanding the potential for change in a task, reviewing and discussing potential and real changes with the Programme Director as they are identified, and reaching agreement on a desirable course of action and endorsing that action.

### 7.2 Change management procedure

Change control relies upon accurate identification and assessment of the proposed changes at the earliest possible stage. The implications of changes must be considered relative to the Programme.

There is delegated authority in place for approval of changes in line with the process outlined in Section 3.4. A Change Register will be maintained and used for Programme Director approval in advance of committed expenditures.

### 7.3 Types of change

#### 7.3.1 Project delivery team change

Changes arising from the project delivery team may include:

- Scope creep.
- Increased level of effort, i.e., unintended additions to the amount of work in the execution of a task.
- Quality creep, i.e., a subtle change when individuals deviate from the quality standards.
- Personnel changes, i.e., project team members may have to leave the team for a variety of reasons.
- Schedule improvements, i.e., changes proposed to remove a threat to, or to improve the chance of, achieving milestones on time.

- Staff succession.

### **7.3.2 External change**

Changes originating from external sources (which may be manifested through either client- or team-initiated actions) may include:

- Mandated changes, i.e., linked to third-party regulatory requirements, and unforeseen conditions.
- Availability changes, i.e., in availability of materials, labour, and other resources.

## 8. Stakeholder management

A Stakeholder Management and Communications Plan will be developed using the Scottish Government's '[National Standards for Community Engagement](#)'. This is a set of good-practice principles which are designed to support and inform the process of community and wider stakeholder engagement and improve what happens as a result.

Stakeholder management is a critical part of managing a project as stakeholders have influence over both the criteria by which the success of the project can be judged and the relative values within the project. Two leading causes of project failure are insufficient involvement of stakeholders and infrequent communication with sponsors and other key stakeholders.

### 8.1 Objectives

The objectives of the stakeholder communication strategy are proposed as follows:

- Ensure stakeholders are provided with timely, up-to-date information about the projects affecting them.
- Ensure stakeholders are given appropriate opportunities to provide comment into the timing, phasing and scope of the Project, construction interface phasing requirements with other projects.
- Highlight the investment the Council is putting into each specific area.
- Ensure the consultation activities for inputting into project design development is clear, open, accessible, and transparent. A consultation delivery plan will be prepared.
- To ensure that all information which is relevant to stakeholders is provided as soon as possible.
- Ensure, where possible, any conflict is avoided through open and transparent communication.

## 9. Benefits realisation and close out

### 9.1 Overview

The purpose of this stage is to ensure that the required outcomes have been successfully achieved and to gather information about lessons learned and corrective actions or interventions implemented during project delivery.

### 9.2 Benefits and impact assessment

As highlighted in the Options Report, a series of primary and secondary design principles have been developed. These principles have been used as the key design criteria to appraise the design options. It will be prudent to consider these principles when developing a monitoring and evaluation process, to be undertaken post-construction, that will identify quantifiable and qualitative benefits.

### 9.3 Close out activities and responsibilities

The following activities will be carried out as part of the close out of the project:

- Testing
- Commissioning
- Snagging
- Handover
- Transition into operations (to ensure that the Project can be safely commissioned without adversely impacting other infrastructure in the city)

In addition to the above, the actions in Table 7 will be undertaken to ensure formal project close out.

**Table 7. Close out responsibilities**

| Activity                                 | Description   | Owner   |
|--|---|---|
| As-built Design Drawings                 | Gather and store the as-built design information.   | Project Manager and Assistant Project Manager |
| Asset Management                         | Update Asset Management systems.  | TBC   |
| Lessons Learned Sessions                 | Prepare a report based on a series of lessons learned sessions with the different working groups on project completion. | PMO Lead                                      |
| Sponsor Close Out / Benefits Realisation | Lessons Learned Sessions report sign off formally closing the hand back phase of project delivery.                      | Senior Responsible Officer                    |
| Monitoring, Marketing and Promotion      | Activities aimed to assess the benefits of completed projects, as well as inform the public and promote these benefits. | TBC   |

## 10. Next steps

Subject to approval of the Programme, the following steps will be undertaken to deliver the Programme:

### 1. Mobilisation and Resourcing

This will take place between in June / July 2022, in which Mobilisation and Resourcing Plans will be prepared and developed.

### 2. Programme Governance

PMO and Programme Delivery Team will be established in June / July 2022.

### 3. Refine Key Deliverables

This will take place August 2022. In this period, the following will be reviewed and updated:

- Delivery Plan
- CCT Programme Master Schedule
- Updated Cost Estimate
- Funding Strategy
- Updated Risk Register

### 4. Regular Programme Updates

Key deliverables such as cost, programme and risk will be reviewed periodically throughout the duration of the Programme.

### 5. Stakeholder Communications and Engagement

Throughout the duration of the Programme, the Project Team will ensure that the stakeholders are engaged and provided with timely, up-to-date information about the Project. Key stakeholders will be given appropriate opportunities to provide comment on the timing, phasing, and scope of the Project.

## **Appendix A. Risk register**



## HAZARD ELIMINATION & RISK REDUCTION REGISTER

**Document Number:** Design Hazard Elimination and Risk Reductior

**Project Title:** Aberdeen Cross City Connections

**Project Number:** B2340234

**Client:** Aberdeen City Council

**Project Manager:** Colm Smyth

**Lead Designer:** Colin Wyllie

**HSE CDM Advisor:** Gavin Lemon

| Revision | Issue Date | Revision Description | Prepared By | Checked By | Approved By |
|----------|------------|----------------------|-------------|------------|-------------|
| 1        | 05-Apr-22  | Risk Register        | SK          | CW         | CS          |
|          |            |                      |             |            |             |
|          |            |                      |             |            |             |
|          |            |                      |             |            |             |
|          |            |                      |             |            |             |
|          |            |                      |             |            |             |
|          |            |                      |             |            |             |

**IB-HS-WI-0112-GB-F-01** Design Hazard Elimination and Risk Reduction Register

Rev 0

Effective Date: 01-April-2022

## Introduction

This covers the requirements of BS EN 12100 Machinery Safety (Risk Assessments), EU Directives and CDM. This provides a means of recording mitigation and risk reductions actions taken.

All foreseeable Hazards for each discipline will be entered into the Hazard Elimination & Risk Reduction Register (HERR) by the Engineers and Designers.

The MOE shall appoint a single point of contact who will be responsible for managing and coordinating the Hazard / Risk Register to ensure completeness and consistency across the disciplines for the relevant project.

The discipline Lead Engineer(s) will be responsible for ensuring completeness and consistency for their discipline across each of the project.

The full completed risk register shall form part of the Technical File. CDM Designers residual risks shall be transmitted as per IB-HS-WI-012-GB and to the HSE representative for wider communication.

Drawings and documents which contain significant risks shall reference this document in the drawings or document notes.

| Hazard / Risk Register completion |                                     |  |
|-----------------------------------|-------------------------------------|--|
| Column 1                          | Risk ID                             | Enter the Hazard/Risk number, this should be sequential.   |
| Column 2                          | Formal Review Description           | Identify what format REVIEW the Hazard was identified at (from pull down menu):<br><ul style="list-style-type: none"> <li>- Interactive Design Safety Session</li> <li>- Hazop Meeting</li> <li>- Hazid Meeting</li> <li>- Routine Design Team Meeting</li> <li>- Design Stage Meeting</li> <li>- Pre-Tender Design Review Meeting</li> <li>- Construction Phase Design Revision</li> </ul>  |
| Column 3                          | Phase                               | Identify what phase of the project the Hazard applies to (from pull down menu):<br><ul style="list-style-type: none"> <li>- C - Construction</li> <li>- M - Maintain/Clean</li> <li>- U - Use as a workplace</li> <li>- D - Demolish</li> </ul>  |
| Column 4                          | Activity                            | Describe the Activity to be undertaken where a Hazard may be present   |
| Column 5                          | Potential Hazard                    | Describe the Hazard associated with the described activity   |
| Column 6                          | Who is at Risk                      | Identify who is at risk against each associated activity (from pull down menu):<br><ul style="list-style-type: none"> <li>- Construction</li> <li>- Commissioning</li> <li>- Operations</li> <li>- Maintenance</li> <li>- Demolition</li> <li>- Public</li> <li>- Students/Pupils</li> <li>- Staff</li> </ul>  |
| Column 7                          | Probability                         | Determine the Probability of the <b>unmitigated</b> Hazard (from pull down menu).<br><ul style="list-style-type: none"> <li>- 1 - Highly Unlikely</li> <li>- 2 - Unlikely</li> <li>- 3 - Possible</li> <li>- 4 - Likely</li> <li>- 5 - Highly Likely</li> </ul>  |
| Column 8                          | Worst Potential Severity (WPS)      | Determine the Worst Potential Severity (WPS) of the <b>unmitigated</b> hazard (from pull down menu).<br><ul style="list-style-type: none"> <li>- 1 - Nil or slight injury / illness, property damage or environmental issue.</li> <li>- 2 - Minor injury / illness, property damage or environmental issue</li> <li>- 3 - Moderate injury or illness, property damage or environmental issue</li> <li>- 4 - Major injury or illness, property damage or environmental issue.</li> <li>- 5 - Fatal or long term disabling injury or illness. Significant property damage or environmental issue.</li> </ul> |
| Column 9 Severity                 | Initial Risk Rating                 | Calculates the Initial Risk Rating of the <b>unmitigated</b> hazard (Probability x WPS) Automatic RAG for status<br><ul style="list-style-type: none"> <li>1 - 5 - Green</li> <li>6 - 10 - Amber</li> <li>&gt;10 - Red</li> </ul>  |
| Column 10 Risk                    | Discipline                          | Select the discipline raising the hazard (from pull down menu)<br><ul style="list-style-type: none"> <li>- Architect</li> <li>- Mechanical</li> <li>- Electrical</li> <li>- Civil/Structural</li> <li>- Control / Instrumentation</li> <li>- Piping</li> <li>- HVAC</li> <li>- Commissioning</li> <li>- Non Jacobs Designer</li> <li>- Client</li> </ul>   |
| Column 11                         | Design Measures To Eliminate Hazard | Describe the Design Measures to be implemented to Eliminate the Hazard as a FIRST CHOICE   |
| Column 12                         | Design Measures To Reduce Risk      | Describe the Design Measures to be implemented to Reduce the Risk associated with the Hazard SECOND CHOICE   |
| Column 13                         | Residual Probability                | Determine the Probability of the <b>residual</b> risk from the hazard (from pull down menu). Selection per column 7  |
| Column 14                         | Residual WPS                        | Determine the Severity of the <b>residual</b> risk from the Hazard (from pull down menu). Selection per column 8   |
| Column 15                         | Residual Risk Rating                | Calculates the Residual Risk Rating from the hazard (Probability x WPS) Automatic RAG for status   |
| Column 16                         | Residual Risk Description           | Describe clearly the Residual Risk associated with the Hazard to be managed by those using the Design  |
| Column 17                         | Included in Drawing No(s)           | List the documents where the Residual Risk has been communicated to those using the Design   |
| Column 18                         | Action By                           | State who the action is to be taken/completed ( Name or Role)  |
| Column 19                         | Target Date                         | Insert the initial target completion date here. This date should not be revised  |
| Column 20                         | Revised Target Date                 | Insert the latest revised target completion date here.   |
| Column 21                         | Date Action Complete                | Insert the date the Action was completed - or was transferred to a subsequent action   |
| Column 22                         | Tracker Status                      | Automatic RAG rating for status. GREEN indicates that the action is ongoing with time in hand. AMBER is imminently due and RED indicates due or overdue  |
| Column 23                         | Comments                            | Insert comments here relating to current status, whether the action is fully closed out, or is subsumed into another action etc  |
| Column 24                         | Primary Legislation                 | Identify the primary legislation the Hazard relates to (from pull down menu) default to CDM unless hazard is specifically related to ATEX, Machinery, PED, LVD, or EMC   |

The Multi Discipline Design Review shall confirm that the Hazard Elimination and Risk Reduction process has been completed and that the Residual Risks are acceptable to the Project.

Information contained in this document is confidential and proprietary to Jacobs UK Limited, or its affiliates (Jacobs) and is for reference only. Jacobs does not make any representation or warranty and shall not be liable in any way with respect to the information contained herein or the use thereof. The information shall not be reproduced, copied, loaned, exhibited, disclosed or used in whole or in part without the prior written consent of Jacobs. The document and any copies thereof shall be returned on request of Jacobs. All rights reserved

CRITICAL RISK SUMMARY REPORT



Project Number: B2340234 Title Aberdeen Cross City Connections  
 Project Manager: Colm Smyth  
 Lead Designer: Colin Wyllie  
 Date of Issue: 05/04/22

OVERVIEW OF CRITICAL RISKS ASSOCIATED WITH THE PROJECT. This identifies the top 20 hazards/risks associated with design, construction, operation, maintenance and demolition of the project

| <u>Comments</u>   | <u>Residual Risk Summary</u> |
|---|------------------------------|
| . Number of completed Mitigation Actions over latest reporting period | Number of 'High' risks       |
| . Number of revised Mitigation Actions over latest reporting period   | Number of 'Medium' risks     |
| . Number of new risks over latest reporting period                    | Number of 'Low' risks        |
| . Number of closed risks over latest reporting period                 |                              |
| . Number of risks with modified scores over latest reporting period   |                              |

Suggested areas / topics for comment:

- . Involvement and competency of project team members with risk management
- . Tabling and review of risk register at monthly Design Team Meeting
- . Quality and quantity of Mitigation Actions in place

| Risk ID | Activity   | Potential Hazard  | Design Measures to Reduce Risk   | Residual Risk Description                          | Action By (Name or Role) | Tracker Status | Comments  |
|---------|--|---|--|--|--------------------------|----------------|---|
| HS_01   | Working close to buried services                         | Impact during construction  | C2 information requested and where received details included within RIBA Stage 3 design drawings to raise awareness of presence  | Utilities are present                              | Engineer                 | Open           | Route 8 - Risk ID 9<br>Route 9 - Risk ID 17<br>Route 11 - Risk ID 15<br>Route 20 - Risk ID 9                          |
| HS_02   | Potential for Coal Tar in the existing pavement          | Risk to environment and human health during construction  | Inform Contractor of potential for Coal Tar in existing carriageway construction. Follow national guidelines for assessment and safe removal prior to and during construction  | Assumed present                                    | Engineer                 | Open           | Route 8 - Risk ID 10<br>Route 9 - Risk ID 18<br>Route 11 - Risk ID 16<br>Route 20 - Risk ID 10                        |
| HS_03   | Building a bridge  | Working in and over water. Fall into water. Fall from working at height   | Appropriate barrier, harnesses would mitigate but part of contractors methodology not design. Design of prefab bridge would reduce working from height instances. A competent Contractor should have appropriate systems in place but Engineer should review in advance of construction to ensure protocols are in place | Working at height still required                   | Engineer                 | Open           | Route 7 - Risk ID 5<br>Route 9 - Risk ID 13   |
| HS_04   | Maintenance cleaning of cycleways may have limited space | Unable to provide service creating risk to users  | Minimum 2.5m applied to cycle track design, this is sufficient space for a sweeper   | Regular cleaning required to keep clear            | Engineer                 | Open           | Route 7 - Risk ID 7<br>Route 8 - Risk ID 11<br>Route 9 - Risk ID 18<br>Route 11 - Risk ID 10<br>Route 20 - Risk ID 11 |
| HS_05   | Topographic survey not available within programme        | Design based on OS mapping not to the required level of detail for developed design, impacting hazard identification  | Topo to be undertaken at the detailed design stage   | Potential hazards identified and mitigated/reduced | Engineer                 | Open           | Route 7 - Risk ID 1<br>Route 8 - Risk ID 12<br>Route 9 - Risk ID 19<br>Route 11 - Risk ID 13<br>Route 20 - Risk ID 13 |
| HS_06   | Construction near childrens play areas                   | Conflict between playpark area and construction of the route  | Play areas to be closed during the construction  | Reduce risk of accidents                           | Engineer                 | Open           | Route 9 - Risk ID 10<br>Route 11 - Risk ID 5  |
| HS_07   | Construction near utility covers                         | Utility covers may be present in the footways at the crossing location which may create difficulties in applying appropriate paving types with risk of poor construction and associated trips / Falls for users | Diversion of utilities not expected to be possible due to congested network. Appropriate materials and checking will need to be undertaken during construction to ensure footways are appropriate for intended users   | Reduce risk of accidents                           | Engineer                 | Open           | Route 8 - Risk ID 8<br>Route 9 - Risk ID 15<br>Route 11 - Risk ID 14<br>Route 20 - Risk ID 8                          |



Latest Meeting Date: 31/03/2022

**Update Critical Risk Table**

Phase: Construction  
 M: Maintain / Clean  
 U: Use as Workplace  
 D: Demolish

Project Name: Aberdeen Cross City Connections  
 Project Number: B2340234  
 Client: Aberdeen City Council

| Probability   | Worst Potential Severity (WPS) of Impact  | Risk Rating   |
|---|---|---|
| 1: Highly Unlikely<br>2: Unlikely<br>3: Possible<br>4: Likely<br>5: Highly Likely | 1: Nil or slight injury / illness, property damage or environmental issue.<br>2: Minor injury / illness, property damage or environmental issue.<br>3: Moderate injury or illness, property damage or environmental issue.<br>4: Major injury or illness, property damage or environmental issue.<br>5: Fatal or long term disabling injury or illness. Significant property damage or environmental issue.<br>10. Multiple fatalities and catastrophic event | NOTE: The purpose of Risk Rating is to determine which risks are significant. It is a subjective assessment and not an absolute or precise determination.  |

| 1        | 2                                    | 3     | 4  | 5  | 6                      | 7    | 8   | 9                   | 10                        | 11  | 12   | 13            | 14           | 15                   | 16                                      | 17  | 18                       | 19          | 20                  | 21                   | 22             | 23       | 24                  |
|----------|--------------------------------------|-------|--|--|------------------------|------|-----|---------------------|---------------------------|---|--|---------------|--------------|----------------------|---|---|--------------------------|-------------|---------------------|----------------------|----------------|----------|---------------------|
| Risk ID. | Formal Review Description            | Phase | Activity   | Potential Hazard   | Person(s) Most at Risk | Prob | WPS | Initial Risk Rating | Discipline                | Design Measures to Eliminate Hazards  | Design Measures to Reduce Risk   | Residual Prob | Residual WPS | Residual Risk Rating | Residual Risk Description               | Included on Drawing No(s) or other doc. (give ref.) | Action By (Name or Role) | Target Date | Revised Target Date | Date Action Complete | Tracker Status | Comments | Primary Legislation |
| 1        | 1: Interactive Design Safety Session | C     | Topographic survey not available within programme        | Design based on OS mapping not to the required level of detail for developed design, impacting hazard identification, Gradient Identification, Utilities | Construction           | 2    | 2   | 4                   | Control & Instrumentation | Topo to be undertaken at the detailed design stage  | N/A  | 1             | 1            | 1                    | N/A                                     |   | Design Team              |             |                     |                      |                |          |                     |
| 3        | 1: Interactive Design Safety Session | C     | Building a bridge  | Geotech in the embankments will need to be known   | Construction           | 4    | 5   | 20                  | Civil / Structural        | No Consideration has been given to this at this stage.  | Further consideration needs to be given at a detailed design stage   | 4             | 5            | 20                   |   |   | Engineer                 |             |                     |                      |                |          |                     |
| 4        | 1: Interactive Design Safety Session | C     | Building a bridge  | Probability of the river flooding,   | Construction           | 4    | 5   | 20                  | Civil / Structural        | No Consideration has been given to this at this stage.  | Further consideration needs to be given at a detailed design stage   | 4             | 5            | 20                   |   |   |                          |             |                     |                      |                |          |                     |
| 5        | 1: Interactive Design Safety Session | C     | Building a bridge  | Working in and over water. Fall into water. Fall from working at height  | Construction           | 4    | 5   | 20                  | Civil / Structural        | Appropriate barrier, harnesses would mitigate but part of contractors methodology not design. Design of prefab bridge would reduce working from height instances. | A competent Contractor should have appropriate systems in place but Engineer should review in advance of construction to ensure protocols are in place | 3             | 5            | 15                   | Working at height still required        |   | Engineer                 |             |                     |                      |                |          |                     |
| 6        | 1: Interactive Design Safety Session | C     | Extending connection to Granithill Terrace               | Level differences on Granithill terrace side (i.e. connection to the bridge) - Slip or trip hazard for wheelchair users and                              | Construction           | 3    | 2   | 6                   | Civil / Structural        | No Consideration has been given to this at this stage. Further consideration needs to be given at a detailed design stage   | Reduce gradient or level differences at a detailed design stage  | 2             | 1            | 2                    |   |   | Design Team              |             |                     |                      |                |          |                     |
| 7        | 1: Interactive Design Safety Session | M     | Maintenance cleaning of cycleways may have limited space | Unable to provide service creating risk to users   | Public                 | 3    | 3   | 9                   | Control & Instrumentation | Minimum 2.5m applied to cycle track design, this is sufficient space for a sweeper  | N/A  | 1             | 3            | 3                    | Regular cleaning required to keep clear |   | Design Team              |             |                     |                      |                |          |                     |

|                     |  |                            |   |   |  |
|---------------------|--|----------------------------|---|---|--|
| Latest Meeting Date | 31/03/2022   | Update Critical Risk Table | Probability   | Worst Potential Severity (WPS) of Impact  | Risk Rating  |
| Phase               | C Construction<br>M Maintain / Clean<br>U Use as Workplace<br>D Demolish |                            | 1: Highly Unlikely<br>2: Unlikely<br>3: Possible<br>4: Likely<br>5: Highly Likely | 1: Nil or slight injury / illness, property damage or environmental issue.<br>2: Minor injury / illness, property damage or environmental issue.<br>3: Moderate injury or illness, property damage or environmental issue.<br>4: Major injury or illness, property damage or environmental issue.<br>5: Fatal or long term disabling injury or illness. Significant property damage or environmental issue.<br>10: Multiple fatalities and catastrophic event | NOTE: The purpose of Risk Rating is to determine which risks are significant. It is a subjective assessment and not an absolute or precise determination |
| Project Name:       | Aberdeen Cross City Connections  |                            |   |   |  |
| Project Number:     | B2340234   |                            |   |   |  |
| Client:             | Aberdeen City Council  |                            |   |   |  |

| 1        | 2                                    | 3     | 4  | 5   | 6                      | 7    | 8   | 9                   | 10                        | 11  | 12   | 13            | 14           | 15                   | 16   | 17  | 18                       | 19          | 20                  | 21                   | 22             | 23       | 24                  |
|----------|--------------------------------------|-------|--|---|------------------------|------|-----|---------------------|---------------------------|---|--|---------------|--------------|----------------------|--|---|--------------------------|-------------|---------------------|----------------------|----------------|----------|---------------------|
| Risk ID. | Formal Review Description            | Phase | Activity   | Potential Hazard  | Person(s) Most at Risk | Prob | WPS | Initial Risk Rating | Discipline                | Design Measures to Eliminate Hazards  | Design Measures to Reduce Risk   | Residual Prob | Residual WPS | Residual Risk Rating | Residual Risk Description                              | Included on Drawing No(s) or other doc. (give ref.) | Action By (Name or Role) | Target Date | Revised Target Date | Date Action Complete | Tracker Status | Comments | Primary Legislation |
| 1        | 1: Interactive Design Safety Session | U     | Crossing the road  | Cyclist has to cross N Deeside Rd - user confusion leading to conflicts   | Public                 | 2    | 4   | 8                   | Control & Instrumentation | On-carriageway layout is as per standard Toucan form removing confusion risk with motorists | Toucan crossing with tactile paving and markings/signage applied as necessary to warn users upon entry to shared space. A level of segregation has been provided on footway approaches to Toucan | 1             | 4            | 4                    |  |   | Design Team              |             |                     |                      |                |          |                     |
| 2        | 1: Interactive Design Safety Session | U     | Proposals include for shared space which can be a problem for vulnerable users         | Conflicts between pedestrians and cyclists  | Public                 | 3    | 3   | 9                   | Control & Instrumentation |   | Tactile paving and markings/signage applied as necessary to warn users upon entry to shared space. A level of segregation has been provided on footway approaches to Toucan crossing             | 2             | 4            | 8                    | Pedestrians and cyclists still expected to share space |   | Design Team              |             |                     |                      |                |          |                     |
| 3        | 1: Interactive Design Safety Session | U     | Proposal includes mixed traffic street on Market Street and Stonewood Terrace          | Conflicts between vehicles and cyclists   | Public                 | 4    | 4   | 16                  | Control & Instrumentation | conflict cannot be removed due to a lack of road space                                      | Signs and road marking have been provided due to a lack of road space available for segregated pedestrian use  | 2             | 3            | 6                    | Conflict remains                                       |   | Design Team              |             |                     |                      |                |          |                     |
| 4        | 1: Interactive Design Safety Session | U     | Mixed traffic street   | Risk of collision between vehicles and cyclists at junctions  | Public                 | 2    | 4   | 8                   | Control & Instrumentation | Segregated lane cannot be achieved due to land constraints                                  | Advanced stop lanes (Early start for cyclists to reduce risk of collision)   | 1             | 4            | 4                    | Conflict remains                                       |   | Design Team              |             |                     |                      |                |          |                     |
| 5        | 1: Interactive Design Safety Session | U     | Gate maintained on Market Street   | If the gate is removed the conditions of the route design change which will lead to more through traffic hence it will increase probability of injury due to collisions | Public                 | 2    | 3   | 6                   | Control & Instrumentation | Maintain gate   | Maintain gate  | 1             | 1            | 1                    |  |   | Design Team              |             |                     |                      |                |          |                     |
| 6        | 1: Interactive Design Safety Session | U     | Separate phase for cyclists on stoneywood terrace                                      | Confusion for road users and cyclists   | Public                 | 2    | 1   | 2                   | Control & Instrumentation | To be discussed with Aberdeen City Council signals team                                     | To be discussed with Aberdeen City Council signals team but it could have Advance signage on approach  | 1             | 1            | 1                    |  |   | Design Team              |             |                     |                      |                |          |                     |
| 7        | 1: Interactive Design Safety Session | U     | Missing link to Stonewood Road/Stoneywood Terrace junction from East side of the road. | Missing link section is a construction or even feasibility risk since land may be needed and trees may be removed as well as lighting columns and services              | Public                 | 3    | 2   | 6                   | Control & Instrumentation | Further consideration to be given at a detailed design stage                                | Negotiate with ACC and landowner early to determine if proposed route feasible   | 2             | 2            | 4                    |  |   | Design Team              |             |                     |                      |                |          |                     |
| 8        | 1: Interactive Design Safety Session | U     | Utility covers may be present in the footways at the crossing location                 | May create difficulties in applying appropriate paving types with risk of poor construction and associated trips/ falls for users                                       | Public                 | 3    | 2   | 6                   | Control & Instrumentation | Diversion of utilities not expected to be possible due to congested network                 | Appropriate materials and checking will need to be undertaken during construction to ensure footways are appropriate for intended usage  | 2             | 2            | 4                    |  |   | Engineer                 |             |                     |                      |                |          |                     |
| 9        | 1: Interactive Design Safety Session | C     | Buried services  | Impact during construction  | Construction           | 3    | 5   | 15                  | Civil / Structural        | Utilities are present so cannot be eliminated   | To be considered further at a detailed design stage  | 3             | 5            | 15                   | Utilities are present                                  |   | Engineer                 |             |                     |                      |                |          |                     |
| 10       | 1: Interactive Design Safety Session | C     | Coal tar in pavement   | Risk to environment and human health during construction  | Construction           | 3    | 4   | 12                  | Civil / Structural        | Assume present in existing carriageway so can only be confirmed by testing                  | Inform Contractor of potential for Coal Tar in existing carriageway construction. Follow national guidelines for assessment and safe removal prior to and during construction                    | 2             | 2            | 4                    | Assumed present  |   | Engineer                 |             |                     |                      |                |          |                     |
| 11       | 1: Interactive Design Safety Session | M     | Maintenance cleaning of cycleways may have limited space                               | Unable to provide service creating risk to users  | Public                 | 3    | 3   | 9                   | Control & Instrumentation | Minimum 2.5m applied to cycle track design, this is sufficient space for a sweeper          | N/A  | 1             | 3            | 3                    | Regular cleaning required to keep clear                |   | Design Team              |             |                     |                      |                |          |                     |
| 12       | 1: Interactive Design Safety Session | C     | Topographic survey not available within programme                                      | Design based on OS mapping not to the required level of detail for developed design, impacting hazard identification  | Construction           | 2    | 2   | 4                   | Control & Instrumentation | Topo to be undertaken at the detailed design stage  | N/A  | 1             | 1            | 1                    | N/A  |   | Design Team              |             |                     |                      |                |          |                     |



Latest Meeting Date: 31/03/2022

**Update Critical Risk Table**

Phase: Construction, Maintain / Clean, Use as Workplace, Demolish

Project Name: Aberdeen Cross City Connections  
Project Number: B2340234  
Client: Aberdeen City Council

| Probability   | Worst Potential Severity (WPS) of Impact  |
|---|---|
| 1: Highly Unlikely<br>2: Unlikely<br>3: Possible<br>4: Likely<br>5: Highly Likely | 1: Nil or slight injury / illness, property damage or environmental issue.<br>2: Minor injury / illness, property damage or environmental issue.<br>3: Moderate injury or illness, property damage or environmental issue.<br>4: Major injury or illness, property damage or environmental issue.<br>5: Fatal or long term disabling injury or illness. Significant property damage or environmental issue.<br>10. Multiple fatalities and catastrophic event |

**Risk Rating**

NOTE: The purpose of Risk Rating is to determine which risks are significant. It is a subjective assessment and not an absolute or precise determination

| PROBABILITY | 1 | 2  | 3  | 4  | 5  |
|-------------|---|----|----|----|----|
| 5           | 5 | 10 | 15 | 20 | 25 |
| 4           | 4 | 8  | 12 | 16 | 20 |
| 3           | 3 | 6  | 9  | 12 | 15 |
| 2           | 2 | 4  | 6  | 8  | 10 |
| 1           | 1 | 2  | 3  | 4  | 5  |

| 1       | 2                                    | 3     | 4   | 5   | 6                      | 7    | 8   | 9                   | 10                        | 11  | 12   | 13            | 14           | 15                   | 16   | 17  | 18                       | 19          | 20                  | 21                   | 22             | 23       | 24                  |  |
|---------|--------------------------------------|-------|---|---|------------------------|------|-----|---------------------|---------------------------|---|--|---------------|--------------|----------------------|--|---|--------------------------|-------------|---------------------|----------------------|----------------|----------|---------------------|--|
| Risk ID | Formal Review Description            | Phase | Activity  | Potential Hazard  | Person(s) Most at Risk | Prob | WPS | Initial Risk Rating | Discipline                | Design Measures to Eliminate Hazards  | Design Measures to Reduce Risk   | Residual Prob | Residual WPS | Residual Risk Rating | Residual Risk Description                              | Included on Drawing No(s) or other doc. (give ref.) | Action By (Name or Role) | Target Date | Revised Target Date | Date Action Complete | Tracker Status | Comments | Primary Legislation |  |
| 1       | 1: Interactive Design Safety Session | U     | Proposal includes mixed traffic street on Waterton Road                           | Conflicts between vehicles and cyclists   | Public                 | 4    | 4   | 16                  | Control & Instrumentation | conflict cannot be removed due to a lack of road space  | Signs and road marking have been provided due to a lack of road space available for segregated   | 2             | 3            | 6                    | Conflict remains                                       |   | Design Team              |             |                     |                      |                |          |                     |  |
| 2       | 1: Interactive Design Safety Session | U     | Mixed traffic street  | Risk of collision between vehicles and cyclists at junctions  | Public                 | 2    | 4   | 8                   | Control & Instrumentation | Segregated lane cannot be achieved due to land constraints  | Advanced stop lanes (Early start for cyclists to reduce risk of collision)   | 1             | 4            | 4                    | Conflict remains                                       |   | Design Team              |             |                     |                      |                |          |                     |  |
| 3       | 1: Interactive Design Safety Session | U     | Crossing the road   | Cyclist has to cross N Deeside Rd - user confusion leading to conflicts   | Public                 | 2    | 4   | 8                   | Control & Instrumentation | On-carriageway layout is as per standard Toucan form removing confusion risk with motorists   | Toucan crossing with tactile paving and markings/signage applied as necessary to warn users upon entry to shared space. A level of segregation has been provided on footway approaches to Toucan | 1             | 4            | 4                    |  |   | Design Team              |             |                     |                      |                |          |                     |  |
| 4       | 1: Interactive Design Safety Session | C     | Bridge Crossing   | Existing bridge is narrow for shared use path   | Public                 | 5    | 5   | 25                  | Control & Instrumentation | By replacing the bridge   | Wider bridge crossing will create a safe pedestrian and cyclist crossing   | 1             | 1            | 1                    |  |   | Design Team              |             |                     |                      |                |          |                     |  |
| 5       | 1: Interactive Design Safety Session | U     | Swept paths of larger vehicles need to encroach on opposing lanes to make corners | Coaches using Waterton road may conflict with opposing motorists or cyclists on road on a mixed traffic street                    | Public                 | 2    | 3   | 6                   | Control & Instrumentation | Hazard could only be eliminated by widening carriageway which is not possible due to lack of road space available   | To be further considered at a detailed design stage, reduced speed and traffic calming methods can be applied  | 1             | 3            | 3                    | Vehicles may still misjudge manoeuvres                 |   | Design Team              |             |                     |                      |                |          |                     |  |
| 6       | 1: Interactive Design Safety Session | U     | Trees removal on the path heading towards the bridge                              | Environmental   | Construction           | 3    | 1   | 1                   | Control & Instrumentation | Trees to be surveyed and design reconsidered if necessary   | Trees to be surveyed and design reconsidered if necessary  | 2             | 1            | 1                    |  |   | Design Team              |             |                     |                      |                |          |                     |  |
| 7       | 1: Interactive Design Safety Session | U     | Allotment Access point  | Conflict between access to the allotment and shared use path  | Public                 | 3    | 4   | 12                  | Control & Instrumentation | Conflict to be removed  | Moved access to the car park further east  | 1             | 1            | 1                    |  |   | Design Team              |             |                     |                      |                |          |                     |  |
| 8       | 1: Interactive Design Safety Session | U     | Allotment Access point  | New vehicle access to the allotment is next to the Toucan Crossing (Aberdeen City Council signals team will need to review)       | Public                 | 3    | 3   | 9                   | Control & Instrumentation | To be considered further  | To be considered further   | 3             | 3            | 9                    |  |   | Design Team              |             |                     |                      |                |          |                     |  |
| 9       | 1: Interactive Design Safety Session | U     | Shared use path through the park  | Existing path through the park is narrow for shared use and may cause conflicts between pedestrians and cyclists                  | Public                 | 3    | 3   | 9                   | Control & Instrumentation | Shared use path widened to 4 metres   | Reduced the chances of conflicts   | 2             | 1            | 2                    |  |   | Design Team              |             |                     |                      |                |          |                     |  |
| 10      | 1: Interactive Design Safety Session | U     | Construction  | Conflict between playpark area and construction of the shared use path  | Construction           | 4    | 4   | 16                  | Control & Instrumentation | Park to be closed during the construction   | Reduce risk of accidents   | 1             | 3            | 3                    |  |   | Design Team              |             |                     |                      |                |          |                     |  |
| 11      | 1: Interactive Design Safety Session | C     | Building a bridge   | Geotech in the embankments will need to be known  | Construction           | 4    | 5   | 20                  | Civil / Structural        | No Consideration has been given to this at this stage.  | Further consideration needs to be given at a detailed design stage   | 4             | 5            | 20                   |  |   | Engineer                 |             |                     |                      |                |          |                     |  |
| 12      | 1: Interactive Design Safety Session | C     | Building a bridge   | Probability of the river flooding.  | Construction           | 4    | 5   | 20                  | Civil / Structural        | No Consideration has been given to this at this stage.  | Further consideration needs to be given at a detailed design stage   | 4             | 5            | 20                   |  |   |                          |             |                     |                      |                |          |                     |  |
| 13      | 1: Interactive Design Safety Session | C     | Building a bridge   | Working in and over water. Fall into water. Fall from working at height   | Construction           | 4    | 5   | 20                  | Civil / Structural        | Appropriate barrier, harnesses would mitigate but part of contractors methodology not design. Design of prefab bridge would reduce working from height instances. | A competent Contractor should have appropriate systems in place but Engineer should review in advance of construction to ensure protocols are in place   | 3             | 5            | 15                   | Working at height still required                       |   | Engineer                 |             |                     |                      |                |          |                     |  |
| 14      | 1: Interactive Design Safety Session | U     | Proposals include for shared space which can be a problem for vulnerable users    | Conflicts between pedestrians and cyclists  | Public                 | 3    | 4   | 12                  | Control & Instrumentation |   | Tactile paving and markings/signage applied as necessary to warn users upon entry to shared space. A level of segregation has been provided on footway approaches to Toucan crossing             | 2             | 4            | 8                    | Pedestrians and cyclists still expected to share space |   | Design Team              |             |                     |                      |                |          |                     |  |
| 15      | 1: Interactive Design Safety Session | U     | Utility covers may be present in the footways at the crossing location            | May create difficulties in applying appropriate paving types with risk of poor construction and associated trips/ falls for users | Public                 | 3    | 2   | 6                   | Control & Instrumentation | Diversion of utilities not expected to be possible due to congested network   | Appropriate materials and checking will need to be undertaken during construction to ensure footways are appropriate for intended usage  | 2             | 2            | 4                    |  |   | Engineer                 |             |                     |                      |                |          |                     |  |



Latest Meeting Date: 31/03/2022

Phase: Construction  
 M: Maintain / Clean  
 U: Use as Workplace  
 D: Demolish

Project Name: Aberdeen Cross City Connections  
 Project Number: B2340234  
 Client: Aberdeen City Council

**Update Critical Risk Table**

| Probability   | Worst Potential Severity (WPS) of Impact  | Risk Rating   |
|---|---|---|
| 1: Highly Unlikely<br>2: Unlikely<br>3: Possible<br>4: Likely<br>5: Highly Likely | 1: Nil or slight injury / illness, property damage or environmental issue.<br>2: Minor injury / illness, property damage or environmental issue.<br>3: Moderate injury or illness, property damage or environmental issue.<br>4: Major injury or illness, property damage or environmental issue.<br>5: Fatal or long term disabling injury or illness. Significant property damage or environmental issue.<br>10. Multiple fatalities and catastrophic event | NOTE: The purpose of Risk Rating is to determine which risks are significant. It is a subjective assessment and not an absolute or precise determination.  |


| 1       | 2                                    | 3     | 4  | 5   | 6                      | 7    | 8   | 9                   | 10                        | 11  | 12   | 13            | 14           | 15                   | 16   | 17  | 18                       | 19          | 20                  | 21                   | 22             | 23       | 24                  |
|---------|--------------------------------------|-------|--|---|------------------------|------|-----|---------------------|---------------------------|---|--|---------------|--------------|----------------------|--|---|--------------------------|-------------|---------------------|----------------------|----------------|----------|---------------------|
| Risk ID | Formal Review Description            | Phase | Activity   | Potential Hazard  | Person(s) Most at Risk | Prob | WPS | Initial Risk Rating | Discipline                | Design Measures to Eliminate Hazards  | Design Measures to Reduce Risk   | Residual Prob | Residual WPS | Residual Risk Rating | Residual Risk Description                              | Included on Drawing No(s) or other doc. (give ref.) | Action By (Name or Role) | Target Date | Revised Target Date | Date Action Complete | Tracker Status | Comments | Primary Legislation |
| 1       | 1: Interactive Design Safety Session | U     | Crossing the road  | Cyclist has to cross N Deeside Rd - user confusion leading to conflicts   | Public                 | 2    | 4   | 8                   | Control & Instrumentation | On-carriageway layout is as per standard Toucan form removing confusion risk with motorists | Toucan crossing with tactile paving and markings/signage applied as necessary to warn users upon entry to shared space. A level of segregation has been provided on footway approaches to Toucan | 1             | 4            | 4                    |  |   | Design Team              |             |                     |                      |                |          |                     |
| 2       | 1: Interactive Design Safety Session | U     | Existing shared use path not suitable  | Existing path on Kingswood Drive is narrow for shared use and may cause conflicts between pedestrians and cyclists    | Public                 | 3    | 3   | 9                   | Control & Instrumentation | Shared use path widened to 4 metres   | Reduced the chances of conflicts   | 2             | 1            | 2                    |  |   | Design Team              |             |                     |                      |                |          |                     |
| 3       | 1: Interactive Design Safety Session | U     | Lighting   | Lighting up the internal path   | Public                 | 2    | 2   | 4                   | Control & Instrumentation | To be considered at the detailed design stage   | To be considered at the detailed design stage  | 2             | 2            | 4                    |  |   | Design Team              |             |                     |                      |                |          |                     |
| 4       | 1: Interactive Design Safety Session | U     | Visibility between cyclists and pedestrians due to the location of the bus stop. Vehicles potentially overtaking waiting buses and not seeing pedestrians/cyclists on the          | Collision between cyclists, pedestrians and vehicles  | Public                 | 3    | 3   | 9                   | Control & Instrumentation | Conflict Removed - Relocation of the Bus Stop   |  | 1             | 2            | 2                    |  |   |                          |             |                     |                      |                |          |                     |
| 5       | 1: Interactive Design Safety Session | U     | Construction   | Conflict between playpark area and construction of the route  | Construction           | 4    | 4   | 16                  | Control & Instrumentation | Play areas to be closed during the construction   | Reduce risk of accidents   | 1             | 1            | 1                    |  |   | Design Team              |             |                     |                      |                |          |                     |
| 6       | 1: Interactive Design Safety Session | U     | Trees may need to be removed within the internal path near the school (Kingswells Avenue)  | Environmental   | Construction           | 4    | 3   | 1                   | Control & Instrumentation | Trees to be surveyed and design reconsidered if necessary                                   | Trees to be surveyed and design reconsidered if necessary (i.e. widen the existing footway instead)  | 4             | 3            | 1                    | Potential for trees still to be removed                |   | Design Team              |             |                     |                      |                |          |                     |
| 7       | 1: Interactive Design Safety Session | C     | Visibility between cyclists and pedestrians due to the location of the bus stop. Vehicles potentially overtaking waiting buses and not seeing pedestrians/cyclists on the crossing | Bus stop to be moved on Kingswell Crescent (needs consideration at detailed design stage)                             | Construction           | 3    | 3   | 9                   | Control & Instrumentation | needs consideration at detailed design stage  | needs consideration at detailed design stage   | 3             | 3            | 9                    |  |   | Design Team              |             |                     |                      |                |          |                     |
| 8       | 1: Interactive Design Safety Session | U     | Proposals include for shared space which can be a problem for vulnerable users   | Conflicts between pedestrians and cyclists  | Public                 | 3    | 4   | 12                  | Control & Instrumentation |   | Tactile paving and markings/signage applied as necessary to warn users upon entry to shared space. A level of segregation has been provided on footway approaches to Toucan crossing             | 2             | 4            | 8                    | Pedestrians and cyclists still expected to share space |   | Design Team              |             |                     |                      |                |          |                     |
| 9       | 1: Interactive Design Safety Session | M     | Maintenance cleaning of cycleways may have limited space   | Unable to provide service creating risk to users  | Public                 | 3    | 3   | 9                   | Control & Instrumentation | Minimum 2.5m applied to cycle track design, this is sufficient space for a sweeper          | N/A  | 1             | 3            | 3                    | Regular cleaning required to keep clear                |   | Design Team              |             |                     |                      |                |          |                     |
| 10      | 1: Interactive Design Safety Session | U     | Zebra crossing arrangement over cycle way may not have a legal standing for cyclists to give way to pedestrians  | Cyclists not giving way to pedestrians leading to collisions  | Public                 | 2    | 4   | 8                   | Control & Instrumentation | Hazard could only be eliminated by removal of cycle lane                                    | Blister tactile paving has been applied at the crossing point to advise vulnerable pedestrians they are approaching a crossing point. Give way markings applied to cycle track                   | 1             | 4            | 4                    | Cyclist behaviour                                      |   | Design Team              |             |                     |                      |                |          |                     |
| 11      | 1: Interactive Design Safety Session | U     | Swept paths of larger vehicles need to encroach on opposing lanes to make corners  | Conflict with opposing motorists or overshooting carriageway and encroaching on footway to conflict with NMUs         | Public                 | 2    | 3   | 6                   | Control & Instrumentation | Hazard could only be eliminated by widening carriageway which exposes NMUs to greater risk  | Carriageway widths designed to ensure vehicle swept paths can be accommodated within the carriageway   | 1             | 3            | 3                    | Vehicles may still misjudge manoeuvres                 |   | Design Team              |             |                     |                      |                |          |                     |
| 12      | 1: Interactive Design Safety Session | C     | Topographic survey not available within programme  | Design based on OS mapping not to the required level of detail for "developed design, impacting hazard identification | Construction           | 2    | 2   | 4                   | Control & Instrumentation | Topo to be undertaken at the detailed design stage  | N/A  | 1             | 1            | 1                    | N/A  |   | Design Team              |             |                     |                      |                |          |                     |



|                     |  |
|---------------------|--|
| Latest Meeting Date | 31/03/2022   |
| Phase               | C Construction<br>M Maintain / Clean<br>U Use as Workplace<br>D Demolish |
| Project Name:       | Aberdeen Cross City Connections  |
| Project Number:     | B2340234   |
| Client:             | Aberdeen City Council  |



| Probability   | Worst Potential Severity (WPS) of Impact  | Risk Rating  |
|---|---|--|
| 1: Highly Unlikely<br>2: Unlikely<br>3: Possible<br>4: Likely<br>5: Highly Likely | 1: Nil or slight injury / illness, property damage or environmental issue.<br>2: Minor injury / illness, property damage or environmental issue.<br>3: Moderate injury or illness, property damage or environmental issue.<br>4: Major injury or illness, property damage or environmental issue.<br>5: Fatal or long term disabling injury or illness. Significant property damage or environmental issue.<br>10: Multiple fatalities and catastrophic event | NOTE: The purpose of Risk Rating is to determine which risks are significant. It is a subjective assessment and not an absolute or precise determination |



| 1        | 2                                    | 3     | 4   | 5   | 6                      | 7    | 8   | 9                   | 10                        | 11   | 12  | 13            | 14           | 15                   | 16   | 17  | 18                       | 19          | 20                  | 21                   | 22             | 23       | 24                  |
|----------|--------------------------------------|-------|---|---|------------------------|------|-----|---------------------|---------------------------|--|---|---------------|--------------|----------------------|--|---|--------------------------|-------------|---------------------|----------------------|----------------|----------|---------------------|
| Risk ID. | Formal Review Description            | Phase | Activity  | Potential Hazard  | Person(s) Most at Risk | Prob | WPS | Initial Risk Rating | Discipline                | Design Measures to Eliminate Hazards   | Design Measures to Reduce Risk  | Residual Prob | Residual WPS | Residual Risk Rating | Residual Risk Description                              | Included on Drawing No(s) or other doc. (give ref.) | Action By (Name or Role) | Target Date | Revised Target Date | Date Action Complete | Tracker Status | Comments | Primary Legislation |
| 1        | 1: Interactive Design Safety Session | U     | Mixed traffic street on St Devenicks Place & Kirk Brae                            | Conflicts between vehicles and cyclists   | Public                 | 4    | 4   | 16                  | Control & Instrumentation | conflict cannot be removed due to a lack of road space   | Signs and road marking have been provided due to a lack of road space available for segregated approaches to Toucan crossings   | 2             | 3            | 6                    | Conflict remains                                       |   | Design Team              |             |                     |                      |                |          |                     |
| 2        | 1: Interactive Design Safety Session | U     | Crossing the road   | Cyclist has to cross N Deeside Rd - user confusion leading to conflicts   | Public                 | 2    | 4   | 8                   | Control & Instrumentation | On-carriageway layout is as per standard Toucan form removing confusion risk with motorists  | Toucan crossing with tactile paving and markings/signage applied as necessary to warn users upon entry to shared space. A level of segregation has been provided on footway approaches to Toucan                            | 1             | 4            | 4                    |  |   | Design Team              |             |                     |                      |                |          |                     |
| 3        | 1: Interactive Design Safety Session | U     | Mixed traffic street  | Risk of collision between vehicles and cyclists at junctions  | Public                 | 2    | 4   | 8                   | Control & Instrumentation | Segregated lane cannot be achieved due to land constraints   | Advanced stop lanes (Early start for cyclists to reduce risk of collision )   | 1             | 4            | 4                    | Conflict remains                                       |   | Design Team              |             |                     |                      |                |          |                     |
| 4        | 1: Interactive Design Safety Session | U     | Advisory Cycle lane on uphill section for most of Kirk Brae                       | Cyclists put in compromised situation, risk of collision  | Public                 | 2    | 4   | 8                   | Control & Instrumentation | Not possible within land constraints   | Carriageway cross section amended to reduce traffic speeds and raise awareness of cyclists going northbound and uphill. Cycle symbols added, advisory cycle lane and red chip surfacing extended into traffic lane to raise | 1             | 4            | 4                    | Conflict remains                                       |   | Design Team              |             |                     |                      |                |          |                     |
| 5        | 1: Interactive Design Safety Session | U     | Parking on Kirk Brae near the shops   | Advisory lane on Kirk brae and two way traffic may lead to and vehicles making evasive manoeuvres                                 | Public                 | 4    | 2   | 8                   | Control & Instrumentation | Hazard could only be eliminated by reducing the width of road which is not possible due to land constraints and exposes NMUs to greater risk | On-street parking reduction may lead to illegal parking or blocking from short stop deliveries  | 4             | 2            | 8                    | Vehicles may still park illegally                      |   | Design Team              |             |                     |                      |                |          |                     |
| 6        | 1: Interactive Design Safety Session | U     | Widening of shared use path on Friarsfield Rd                                     | land use constraints, services, gradient etc  | Public                 | 2    | 4   | 8                   | Control & Instrumentation | To be considered further at detailed design stage  | potentially reduce proposed width from 4, to 3m   | 1             | 4            | 4                    | Conflict remains                                       |   | Design Team              |             |                     |                      |                |          |                     |
| 7        | 1: Interactive Design Safety Session | U     | Proposals include for shared space which can be a problem for vulnerable users    | Conflicts between pedestrians and cyclists  | Public                 | 3    | 4   | 12                  | Control & Instrumentation | Shared space limited to Toucan crossing facility only  | Tactile paving and markings/signage applied as necessary to warn users upon entry to shared space. A level of segregation has been provided on footway approaches to Toucan crossing  | 2             | 2            | 4                    | Pedestrians and cyclists still expected to share space |   | Design Team              |             |                     |                      |                |          |                     |
| 8        | 1: Interactive Design Safety Session | U     | Utility covers may be present in the footways at the crossing location            | May create difficulties in applying appropriate paving types with risk of poor construction and associated trips/ falls for users | Public                 | 3    | 2   | 6                   | Control & Instrumentation | Diversion of utilities not expected to be possible due to congested network  | Appropriate materials and checking will need to be undertaken during construction to ensure footways are appropriate for intended usage   | 2             | 2            | 4                    |  |   | Engineer                 |             |                     |                      |                |          |                     |
| 9        | 1: Interactive Design Safety Session | C     | Buried services   | Impact during construction  | Construction           | 3    | 5   | 15                  | Civil / Structural        | Utilities are present so cannot be eliminated  | C2 information requested and where received details included within RIBA Stage 3 design drawings to raise awareness of presence   | 3             | 5            | 15                   | Utilities are present                                  |   | Engineer                 |             |                     |                      |                |          |                     |
| 10       | 1: Interactive Design Safety Session | C     | Coal tar in pavement  | Risk to environment and human health during construction  | Construction           | 3    | 4   | 12                  | Civil / Structural        | Assume present in existing carriageway so can only be confirmed by testing   | Inform Contractor of potential for Coal Tar in existing carriageway construction. Follow national guidelines for assessment and safe removal prior to and during construction   | 3             | 4            | 12                   | Assumed present  |   | Engineer                 |             |                     |                      |                |          |                     |
| 11       | 1: Interactive Design Safety Session | M     | Maintenance cleaning of cycleways may have limited space                          | Unable to provide service creating risk to users  | Public                 | 3    | 3   | 9                   | Control & Instrumentation | Minimum 2.5m applied to cycle track design, this is sufficient space for a sweeper   | N/A   | 1             | 3            | 3                    | Regular cleaning required to keep clear                |   | Design Team              |             |                     |                      |                |          |                     |
| 12       | 1: Interactive Design Safety Session | U     | Swept paths of larger vehicles need to encroach on opposing lanes to make corners | Conflict with opposing motorists or overshooting carriageway and encroaching on footway to conflict with NMUs                     | Public                 | 2    | 3   | 6                   | Control & Instrumentation | Hazard could only be eliminated by widening carriageway which exposes NMUs to greater risk   | Carriageway widths designed to ensure vehicle swept paths can be accommodated within the carriageway  | 1             | 3            | 3                    | Vehicles may still misjudge manoeuvres                 |   | Design Team              |             |                     |                      |                |          |                     |

