### ABERDEEN CITY COUNCIL

COMMITTEE	Enterprise, Planning and Infrastructure
DATE	9 November 2010
DIRECTOR	Gordon McIntosh
TITLE OF REPORT	Capital Budget Progress Report
REPORT NUMBER:	EPI/10/268

- 1. PURPOSE OF REPORT
- 1.1 This report provides an update to Committee of the progress being made on the various projects within the Non-Housing Capital Programme, previously approved by Council, which are currently aligned to Enterprise, Planning and Infrastructure services.
- 2. RECOMMENDATION(S)
- 2.1 It is recommended that the Committee notes the content of this report in relation to the projects outlined at Appendix A.
- 3. FINANCIAL IMPLICATIONS
- 3.1 The monies required to fund the capital programme are achieved through external borrowing, capital receipts and grant income. Action will be taken to ensure that capital spend in 2010/11 is kept within the finances available and budgeted for.
- 3.2 The overall cost of Capital is calculated on a Council-wide basis and therefore the impact on the Council will be included within the summary report to Finance and Resources Committee. It is important that approved projects are managed and monitored in a robust way to ensure there is accuracy in relation to expenditure projections and thereby enable the Council to calculate and evaluate the overall need for, and cost of, borrowing.
- 4. OTHER IMPLICATIONS
- 4.1 Failure to invest adequately in the Council's asset base may lead to the Council not complying with current health and safety requirements nor capturing the benefits that can be derived from, for example, improved design and construction practices.

- 4.2 If the continuation of close budgetary control is not exercised and maintained the Council may operate out-with the capital control mechanisms laid down by the Scottish Government in relation to the Prudential Code for the 2010/2011 Non Housing Capital Programme.
- 5. BACKGROUND/MAIN ISSUES
- 5.1 Appendix A outlines the Non-Housing Capital Programme projects aligned to Enterprise, Planning and Infrastructure services and provides for each project the budget for 2010/11, spend to the end of September 2010 and forecast out-turn. The appendix also outlines future years' budget profiles and any current project forecast variance.
- 5.2 The spend to the end of September 2010 only reflects payments made and processed. It excludes commitments that have been made which will be due to be paid by the end of the year. Such commitments will be reflected in the forecast position.
- 5.3 Comments from project managers are included in the narrative where appropriate.
- 5.4 A number of project budgets for 2010/11 have been updated to include amounts carried forward from 2009/10. These carry-forwards were agreed at the Finance and Resources Committee meeting of the 28 September 2010. The amounts carried forward against each project is noted in Appendix A.
- 6. IMPACT

Corporate – the projects considered in this report contribute to a number of the key priorities within the Community Plan and the Single Outcome Agreement in relation to improving the transport infrastructure, redeveloping the city centre and supporting the economic development of the city.

Public – this report is likely to be of interest to the public as a number of the projects covered by this report involve significant amounts of capital expenditure and have a high public profile.

7. BACKGROUND PAPERS

Financial ledger data extracted for the period.

8. REPORT AUTHOR DETAILS

Brian Downie Finance Manager bdownie@aberdeencity.gov.uk 01224 814541

				201	0/11		Future	∕ears Budg	et Profiles		
Project	Total Approved Project Costs (from 2010/11 for Rolling Projects) £'000	Previous Years Project Spend £'000	Revised Budget 2010/11 £'000	Spend as at 30/09/10 £'000	Commit- ments £'000	Forecast Out-turn £'000	2011/12 £'000	2012/13 £'000	2013/14 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
663 Corporate				2000	2000		2000	2000			
Office											
Accommodation	67,928	24,852	33,215	7,949	25,879	33,215	8,470	1,327	0	67,928	0
Project Description For the acquisition undertaken in 201	and renovation		al College fo	r Corporate	Office Accor	mmodation.	Current co	ommitments	include thos	e for works t	o be
86 Lighting Improvements	1,400	Rolling	500	29	153	500	400	500	0	1,400	0
Project Description			500	29	155	500	400	500	0	1,400	0
Replacement and of 11 May 2010.			ing columns	An additio	nal £200k w	as committee	d to this pr	oject at the I	Finance and	Resources	committee
88 Traffic Calming & Road											
Safety	600	Rolling	166	6	67	166	150	150	150	600	0
Project Description Various initiatives forward from 2009	throughout the		ve road safe	ty and meet	transportati	on strategy o	objectives.	The budge	t for 2010/11	includes £1	6k carried

				201	0/11		Future \	∕ears Budg	et Profiles		
Project	Total Approved Project Costs (from 2010/11 for Rolling Projects) £'000	Previous Years Project Spend £'000	Revised Budget 2010/11 £'000	Spend as at 30/09/10 £'000	Commit- ments £'000	Forecast Out-turn £'000	2011/12 £'000	2012/13 £'000	2013/14 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
217 MTS		Project Spend	~ ***		2000	2000	2000	~ ~ ~ ~ ~		2000	2000
Associated Road Improvements - Wellington Rd											
Phase 5	5,813	5,734	79	118	22	140	0	0	0	5,835	22
Work is progressin includes £69k carri was omitted in the 296 Roads Maintenance Resurfacing	ed forward fror	n 2009/10. T	This project v								
Project Description Reconstruction and £1.85 million was of	n/Project Cos resurfacing of	<b>it</b> f roads throu	ghout the Ci	ty. Expendi	ture was rep	orofiled early	in 2010 dı	ue to weathe		,	-

				201	0/11		Future \	∕ears Budgo	et Profiles		
Project	Total Approved Project Costs (from 2010/11 for Rolling Projects) £'000	Previous Years Project Spend £'000	Revised Budget 2010/11 £'000	Spend as at 30/09/10 £'000	Commit- ments £'000	Forecast Out-turn £'000	2011/12 £'000	2012/13 £'000	2013/14 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
413 Footway	1 000					1					
Improvements	1,232		732	73	217	732	250	250	0	1,232	0
Project Descripti Reconstruction ar on the 11 May 20 470 Road Network - Weak	nd resurfacing of 10.	f footways th		city. A furt	her £200k w	as committe			Finance and		committee
Bridges	178	Rolling	78	11	0	78	50	50	0	178	0
	ion/Project Cos	st	-								
Programme for up	ograding or prote		lges to bring	the structur	es up to an a	acceptable lo	ad bearing	g standard.			[
Programme for up 471 Road Network - Bridge Major	ograding or prote		lges to bring	the structur	es up to an a	acceptable Ic	bad bearing	g standard.			
Programme for up 471 Road Network - Bridge Major Maintenance	ograding or prote	ecting of brid	lges to bring	the structure	es up to an a	acceptable lo	50	g standard.	0	150	0
Programme for up 471 Road Network - Bridge Major	150	ecting of brid							0	150	0

				201	0/11		Future \	ears Budge	et Profiles		
	Total Approved Project Costs (from 2010/11 for Rolling	Previous Years Project	Revised Budget	Spend as at	Commit-	Forecast				Total Forecast	Project Forecast
Proiect	Projects) £'000	Spend	2010/11 £'000	30/09/10 £'000	ments £'000	Out-turn £'000	2011/12 £'000		2013/14 £'000	Costs £'000	Variance £'000
Project 550	£'000	Spend £'000	£'000	£'000	£'000	£'000	£'000	£'000	£'000	£'000	£'000
550 Signage Project Description	£'000 173 on/Project Cos	Spend £'000 Rolling	<b>£'000</b> 73	<b>£'000</b> 9	<b>£'000</b> 19	<b>£'000</b> 73	<b>£'000</b> 50	<b>£'000</b> 50	<b>£'000</b>	<b>£'000</b> 173	<b>£'000</b>
550 Signage <b>Project Descriptio</b> This budget is ma forward from 2009 551 Cycling, Walking & Safer	£'000 173 Dn/Project Cos Ide up a numb (10.	Spend £'000 Rolling st er of schem	£'000 73	£'000 9 ve existing a	£'000 19 and supply 1	£'000 73 new signage	£'000 50 e througho	<b>£'000</b> 50 ut the city.	£'000 0 This project	<b>£'000</b> 173 t includes £2	<b>£'000</b> 0 23k carried
550 Signage <b>Project Descriptio</b> This budget is ma forward from 2009 551 Cycling, Walking & Safer Streets (CWSS)	£'000 173 on/Project Cos de up a numb (10. 365	Spend £'000 Rolling st er of schem	<b>£'000</b> 73	<b>£'000</b> 9	<b>£'000</b> 19	<b>£'000</b> 73	<b>£'000</b> 50	<b>£'000</b> 50	<b>£'000</b>	<b>£'000</b> 173	<b>£'000</b>
550 Signage <b>Project Descriptio</b> This budget is ma forward from 2009 551 Cycling, Walking & Safer	£'000 173 on/Project Cos de up a numb /10. 365 on/Project Cos de up of a num	Spend £'000 Rolling er of schem Rolling st per of road ir	£'000 73 nes to improv 365 mprovement	<b>£'000</b> 9 ve existing a 15	£'000 19 and supply 1 350	£'000 73 new signage 365	<b>£'000</b> 50 e througho	£'000 50 ut the city. 0	£'000 0 This project	£'000 173 t includes £2 365	£'000 0 23k carried 0
550 Signage Project Description This budget is ma forward from 2009 551 Cycling, Walking & Safer Streets (CWSS) Project Description This budget is made	£'000 173 on/Project Cos de up a numb /10. 365 on/Project Cos de up of a num	Spend £'000 Rolling er of schem Rolling st per of road ir	£'000 73 nes to improv 365 mprovement	<b>£'000</b> 9 ve existing a 15	£'000 19 and supply 1 350	£'000 73 new signage 365	<b>£'000</b> 50 e througho	£'000 50 ut the city. 0	£'000 0 This project	£'000 173 t includes £2 365	£'000 0 23k carried 0

				201	0/11		Future \	∕ears Budgo	et Profiles		
Project	Total Approved Project Costs (from 2010/11 for Rolling Projects) £'000	Previous Years Project Spend £'000	Revised Budget 2010/11 £'000	Spend as at 30/09/10 £'000	Commit- ments £'000	Forecast Out-turn £'000	2011/12 £'000	2012/13 £'000	2013/14 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
627 Western Peripheral Route	14,949	8,831	4,200	0	550	4,200	800	200	200	14,949	0
Periprieral Route Project Descriptio	,		4,200	0	550	4,200	800	200	200	14,949	0
Estimated Aberdee			towards the	construction	n of the Wes	tern Periphe	ral Route.	Profile char	naed to reflea	et not for pro	ofit
distribution model of											
647 Newhills						•		U	4		
Manse T Junction	385	282	103	1	24	103	0	0	0	385	0
Project Description Residual payments to this project at the	in relation to i	mprovement								al £95k was (	committed
660 Central Aberdeen Transport											
	5,840	Rolling	770	1	709	770	60	155	4,855	5,840	0
Transport Infrastructure <b>Project Descriptio</b> To develop and pro The revised budge	on/Project Cos ogress the varie	st ous traffic ma	anagement a	1 and infrastru vard from 20	cture improv					,	n Street

				201	0/11		Future \	∕ears Budge	et Profiles		
Project	Total Approved Project Costs (from 2010/11 for Rolling Projects) £'000	Previous Years Project Spend £'000	Revised Budget 2010/11 £'000	Spend as at 30/09/10 £'000	Commit- ments £'000	Forecast Out-turn £'000	2011/12 £'000	2012/13 £'000	2013/14 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
703 Traffic Signal			l								
Safety Upgrade	1,600	Rolling	400	50	240	400	400	400	400	1,600	0
Project Description Replacement of tra 715 MTS -			ow voltage u	nits.							
Berryden Road											
Improvements	7,735	Rolling	335	26	99	325	400	1,210	5,800	7,735	0
Project Description Construction of a n Centre. The currer of the 11 March 20	ew dual carria nt year's budge	geway road i et for this pro	ject includes	£10k carrie	d forward fro						
716 A96 Park & Ride/Dyce Drive Link Road	11,500	Rolling	1,500	12	10	1,500	3,000	4,500	2,500	11,500	0
Project Description Works proposed to	on/Project Cos	st	,		1			,	. ,	, ,	

				201	0/11		Future \	∕ears Budg	et Profiles		
Project	Total Approved Project Costs (from 2010/11 for Rolling Projects) £'000	Previous Years Project Spend £'000	Revised Budget 2010/11 £'000	Spend as at 30/09/10 £'000	Commit- ments £'000	Forecast Out-turn £'000	2011/12 £'000	2012/13 £'000	2013/14 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
721 Wellington		Spend									
Bridge -											
Preservation											
Works Phase 2-4	161	Rolling	161	3	0	161	0	0	0	161	0
Project Description	on/Project Cos	st.									
Preservation work 757 Union Street	& architectural	lighting.	1			1					
Cable Support System for											
Banners &											
Festive Lights	82	Rolling	82	6	0	82	0	0	0	82	0
Project Description			ystem.								
216 Car Parking:											
Extend Pay &											
Display	225	Rolling	225	70	45	225	0	0	0	225	0
Project Description			<i>,</i> ,					0040	, <b>.</b> .		
Work on this scher	ne was delaye	d due to adv	erse weathe	r conditions	during Dece	mber 2009 -	<ul> <li>February</li> </ul>	2010 and th	ie timing of t	he expenditu	ure was

				201	0/11		Future	∕ears Budg	et Profiles		
Project	Total Approved Project Costs (from 2010/11 for Rolling Projects) £'000	Previous Years Project Spend £'000	Revised Budget 2010/11 £'000	Spend as at 30/09/10 £'000	Commit- ments £'000	Forecast Out-turn £'000	2011/12 £'000	2012/13 £'000	2013/14 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
739 Replacement						•					
Programme for											
Pay & Display											
Pay & Display Machines <b>Project Descriptic</b>			100	0	0	100	0	0	0	100	
Pay & Display Machines Project Description A replacement progresulted in the spect 781 Golden Square Car Parking	on/Project Cos gramme for pay nd being carrie 43	st y and display d forward int 0	/ machines a								/10
Pay & Display Machines Project Description A replacement progresulted in the spect 781 Golden Square Car	on/Project Cos gramme for pa nd being carrie 43 on/Project Cos	st y and display d forward int 0 st	/ machines a o 2010/11. 43	as they reac	h the end of 0	their working 43	g life. Wea	ather-related	delays over	winter 2009	/10 / 0

				201	0/11		Future	∕ears Budg	et Profiles		
Project	Total Approved Project Costs (from 2010/11 for Rolling Projects) £'000	Previous Years Project Spend £'000	Revised Budget 2010/11 £'000	Spend as at 30/09/10 £'000	Commit- ments £'000	Forecast Out-turn £'000	2011/12 £'000	2012/13 £'000	2013/14 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
734 Flood			1								
Prevention	200	Rolling	50	0	0	50	50	50	50	200	0
Improvement to va Drainage Works	250	0	ercourses an 250	d culverts th	172	e city. 250	0	0	0	250	0
Project Description It was approved at across the city.			s committee	of 11 May 2	2010 that an	amount be a	allocated to	o carry out va	arious draina	age improver	ments
462 Council Travel Plan	89	79	10	0	10	10	0	0	0	89	0
Project Descripti			10	. 0	10		0			03	
563 Vehicle											
Replacement	6,000	Rolling	1,500	839	0	1,500	1,500	1,500	1,500	6,000	0
<b>Project Descripti</b>	on/Proiect Cos	st									

				201	0/11		Future \	∕ears Budg	et Profiles		
Project	Total Approved Project Costs (from 2010/11 for Rolling Projects) £'000	Previous Years Project Spend £'000	Revised Budget 2010/11 £'000	Spend as at 30/09/10 £'000	Commit- ments £'000	Forecast Out-turn £'000	2011/12 £'000	2012/13 £'000	2013/14 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
666 Corporate		Project Spend									
Asset											
Management											
System	1,285	1,085	200	81	119	200	0	0	0	1,285	0
Project Description This project was the 758 Upgrade of MOT Station			porate Gove 35	rnance. The	e 2010/11 bu 35	udget include	es £88k ca	rried forward	d from 2009/ 0	10. 35	(
Project Description For the upgrading 765 Nestrans -	of the MOT sta	tion with an			2010/11 bud						
	5,644	Rolling	1,411	1,411	0	1,411	1,411	1,411	1,411	5,644	0

				201	0/11		Future	∕ears Budg	et Profiles		
Project	Total Approved Project Costs (from 2010/11 for Rolling Projects) £'000	Previous Years Project Spend £'000	Revised Budget 2010/11 £'000	Spend as at 30/09/10 £'000	Commit- ments £'000	Forecast Out-turn £'000	2011/12 £'000	2012/13 £'000	2013/14 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
782 Biomass			,								
Heating – Duthie Park Winter											
Gardens	125	0	125	0	100	125	0	0	0	125	0
Project Description	on/Project Cos	st			•					<u> </u>	<u> </u>
783 Wifi Infrastructure (Communities)	170	0 t	81	3	0	81	89	0	0	170	0

	Total Approved Project Costs (from 2010/11 for Rolling Projects) £'000	Previous Years Project Spend £'000	2010/11				Future Years Budget Profiles				
Project			Revised Budget 2010/11 £'000	Spend as at 30/09/10 £'000	Commit- ments £'000	Forecast Out-turn £'000	2011/12 £'000	2012/13 £'000	2013/14 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
294 Corp											
Property											
Replacement/Re					<i>i</i>						
newal	29,696	Rolling	8,244	2,828	2,374	8,244	7,975	7,975	8,975	29,696	0
Project Descriptic Ongoing property r building programm	enewals and re	eplacements					10/11 due	to weather-r	elated delay	s and slippa	ige in
Total Enterprise, Planning and Infrastructure	180,601	40,863	59,081	14,011	32,355	59,132	28,775	25,258	29,341	180,623	22

Notes:

Spend as at 30/09/10 reflects payments made only and not the costs of commitments made for orders placed or work in progress for accepted tenders which will be reflected in the forecast position.

Future Years Budget Profiles are subject to further review and then approval by Council.