ABERDEEN CITY COUNCIL

| COMMITTEE | Enterprise, Planning and Infrastructure |
|-----------------|---|
| DATE | 18 January 2011 |
| DIRECTOR | Gordon McIntosh |
| TITLE OF REPORT | Capital Budget Progress Report |
| REPORT NUMBER: | EPI/11/004 |

- 1. PURPOSE OF REPORT
- 1.1 This report provides an update to Committee of the progress being made on the various projects within the Non-Housing Capital Programme, previously approved by Council, which are currently aligned to Enterprise, Planning and Infrastructure Service.

2. RECOMMENDATION(S)

It is recommended that the Committee:

- a) Notes the content of this report in relation to the projects outlined at Appendix A, and
- b) Instructs the relevant officers to work closely with the Corporate Asset Group and in particular the Head of Asset Management and Operations and the Head of Finance to review all projects with a view to bringing the programme down to the funded level for 2010/11 and to a more sustainable level for future years.

3. FINANCIAL IMPLICATIONS

- 3.1 The monies required to fund the capital programme are achieved through external borrowing, capital receipts and grant income. In recent years the overall programme has been set at a level which assumed a certain level of underspend would be achieved and thus the funding available was set on this basis. In previous years such underspend has been achievable but with significant spend this year on Corporate Accommodation, this is at risk.
- 3.2 This risk was reported to the Finance and Resources Committee which confirmed that funding for the programme should remain at the previously agreed level and instructed officers to proactively manage spend to be within that limit.

- 3.3 Since then, the Corporate Asset Group has worked with Services to determine their minimum spend requirement for the year. However, there is currently still a gap of £10.4 million between this requirement and the funding available.
- 3.4 Work has also been ongoing in relation to the programme from 2011/12 and beyond with the indications being that it will be difficult to sustain the previously agreed capital position moving into 2011/12 due to a number of factors including reducing capital funding support from the Scottish Government, increasing costs of borrowing and falling revenue funding. The revenue cost of financing borrowing to support the capital programme is a significant cost pressure going forward.

4. OTHER IMPLICATIONS

- 4.1 Failure to invest adequately in the Council's asset base may lead to the erosion of those assets and their value. It may also reduce the effectiveness and efficiency of service delivery and furthermore lead to the Council not complying with current health and safety requirements.
- 4.2 If the continuation of close budgetary control is not exercised and maintained the Council may operate out with the capital control mechanisms laid down by the Scottish Government in relation to the Prudential Code for the 2010/2011 Non Housing Capital Programme.

5. BACKGROUND/MAIN ISSUES

- 5.1 Appendix A outlines the projects aligned to Enterprise, Planning and Infrastructure and for each project shows the 2010/11 budget including any carry forward from 2009/10, the current service determined minimum spend requirement and actual spend to November 2010.
- 5.2 Actual spend only reflects payments made and thus excludes commitments made which will be due to be paid by the end of the year. Such commitments will be reflected in the minimum spend requirement.
- 5.3 Comments from project managers are included in the narrative where appropriate.

6. IMPACT

Corporate – the projects considered in this report contribute to a number of the key priorities within the Community Plan and the Single Outcome Agreement in relation to improving the transport infrastructure, redeveloping the city centre and supporting the economic development of the city.

Public – this report is likely to be of interest to the public as a number of the projects covered by this report involve significant amounts of capital expenditure and have a high public profile.

7. BACKGROUND PAPERS

Financial ledger data extracted for the period.

8. REPORT AUTHOR DETAILS

Brian Downie Finance Manager bdownie@aberdeencity.gov.uk 01224 814541

| Project | Revised Budget £'000 | Service Determined Minimum Requirement £'000 | Actual Expenditure to Nov 2010 £'000 | Variance (Actual to Minimum Requirement) £'000 | Percent Spend to Requirement % | |
|--|-------------------------------------|--|---|---|--------------------------------------|--|
| | | | | | | |
| 663 Corporate Office Accommodation | 33,215 | 33,828 | 12,086 | (21,742) | 35.73% | |
| Project Description/Project Cost For the acquisition and renovation of Marischal Col undertaken in 2011/12. | lege for Corporate C | office Accommod | ation. Current c | ommitments include | those for works to be | |
| 86 Lighting Improvements | 500 | 500 | 45 | (455) | 9.00% | |
| Project Description/Project Cost Replacement and enhancement of street lighting columns. An additional £200k was committed to this project at the Finance and Resources committee of 11 May 2010. | | | | | | |
| 88 Traffic Calming & Road Safety Project Description/Project Cost | 166 | 166 | 7 | (159) | 4.22% | |
| Various initiatives throughout the city to improve ro- carried forward from 2009/10 217 MTS Associated Road Improvements - Wellington Rd Phase 5 Project Description/Project Cost | 79 | 79 | 118 | 39 | 149.37% | |
| Work is progressing on finalising the contract with s includes £69k carried forward from 2009/10. This p that was omitted in the original Compulsory Purcha | project will be oversp se Order. | | | | | |
| 296 Roads Maintenance Resurfacing | 2,833 | 2,081 | 1,159 | (922) | 55.69% | |
| Project Description/Project Cost Reconstruction and resurfacing of roads throughout the City. Expenditure was reprofiled early in 2010 due to weather-related delays and an additional £1.85 million was committed to the project at the Finance and Resources committee on the 11 May 2010. | | | | | | |
| 413 Footway Improvements | 732 | 655 | 257 | (398) | 39.24% | |
| Project Description/Project Cost Reconstruction and resurfacing of footways through committee on the 11 May 2010. | nout the city. A furth | er £200k was co | mmitted to this p | project at the Finance | and Resources | |
| 470 Road Network - Weak Bridges | 78 | 39 | 107 | 68 | 274.36% | |
| Project Description/Project Cost Programme for upgrading or protecting of bridges t | o bring the structures | s up to an accep | table load bearir | ng standard. | | |

| | | Service Determined Minimum | Actual Expenditure | Variance (Actual to Minimum | | |
|--|-----------------------|----------------------------------|-----------------------|--------------------------------|----------------------|--|
| | Revised Budget | Requirement | to Nov 2010 | Requirement) | Percent Spend | |
| Project | £'000 | £'000 | £'000 | £'000 | % | |
| 471 Road Network - Bridge Major Maintenance | 50 | 100 | 0 | (100) | 0.00% | |
| Programme | | | | | | |
| Project Description/Project Cost | | | | | | |
| Major maintenance works. | 70 | 70 | 10 | (00) | 40 700/ | |
| 550 Signage | 73 | 73 | 10 | (63) | 13.70% | |
| Project Description/Project Cost | | | | : | | |
| This budget is made up a number of schemes to in | iprove existing and s | supply new signa | ge throughout tr | ie city. This project in | ICIUDES £23K Carried | |
| forward from 2009/10. | 205 | 365 | 17 | (240) | 4.66% | |
| 551 Cycling, Walking & Safer Streets (CWSS) | 365 | 300 | 17 | (348) | 4.00% | |
| Project Description/Project Cost | | l : | | | | |
| This budget is made up of a number of road improverse of the section of the secti | | a initiatives throug | gnout the city to | improve road salety a | and encourage | |
| 587 Access from the North | 1,000 | 490 | 108 | (382) | 22.04% | |
| Project Description/Project Cost | 1,000 | 490 | 100 | (302) | 22.04% | |
| This project relates to the proposed 3 rd Don crossir | a Study and dociar | work has alread | dy boon undorta | kon | | |
| 627 Western Peripheral Route | 4,200 | 1,700 | 1,141 | (559) | 67.10% | |
| Project Description/Project Cost | 4,200 | 1,700 | 1,141 | (559) | 07.10% | |
| Estimated Aberdeen City Council contribution towards the construction of the Western Peripheral Route. Profile changed to reflect not for profit distribution model of funding but with current cost estimates and timescales. Will require to be updated following completion of the statutory | | | | | | |
| procedures. | | | | | | |
| 647 Newhills Manse T Junction | 103 | 30 | 2 | (28) | 6.67% | |
| Project Description/Project Cost | | | | | | |
| Residual payments in relation to improvements to t | | | | | | |
| committed to this project at the Finance and Resou | irces committee on 1 | 0 May 2010. A f | further £3k was | carried forward from 2 | | |
| 660 Central Aberdeen Transport Infrastructure | 770 | 710 | 1 | (709) | 0.14% | |
| Project Description/Project Cost | | | | | | |
| To develop and progress the various traffic manage | | | its necessary to | achieve the pedestria | anisation of Union | |
| Street. The revised budget for 2010/11 includes £710 carried forward from 2009/10. | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |

| | Revised Budget | Service Determined Minimum Requirement | Actual Expenditure to Nov 2010 | Variance (Actual to Minimum Requirement) | Percent Spend |
|--|-----------------------|---|--------------------------------------|--|--------------------|
| Project | £'000 | £'000 | £'000 | £'000 | % |
| 703 Traffic Signal Safety Upgrade | 400 | 400 | 191 | (209) | 47.75% |
| Project Description/Project Cost | | | | | |
| Replacement of traffic signal equipment with low ve | oltage units. | | | | |
| 715 MTS - Berryden Road Improvements | 335 | 125 | 27 | (98) | 21.60% |
| Project Description/Project Cost | | | | | |
| Construction of a new dual carriageway road in Be | | | | | |
| City Centre. The current year's budget for this pro- | ject includes £10k ca | rried forward from | m 2009/10. It wa | as agreed at the Finar | ice and Resources |
| committee of the 11 March 2010 that £200k of bud | get be brought forwa | rd from 2011/12. | | | |
| 716 A96 Park & Ride/Dyce Drive Link Road | 1,500 | 22 | 12 | (10) | 54.55% |
| Project Description/Project Cost | | | | | |
| Works proposed to assist in the early delivery of er | mployment land and | to assist in the lin | nkages between | transport infrastructur | |
| 721 Wellington Bridge - Preservation Works | 161 | 161 | 35 | (126) | 21.74% |
| Phase 2-4 | | | | | |
| Project Description/Project Cost | | | | | |
| Preservation work & architectural lighting. | | 1 | | | |
| 757 Union Street Cable Support System for | 82 | 10 | 7 | (3) | 70.00% |
| Banners & Festive Lights | | | | | |
| Project Description/Project Cost | | | | | |
| To undertake an assessment of the support system | | T | | - | |
| 216 Car Parking: Extend Pay & Display | 225 | 225 | 74 | (151) | 32.89% |
| Project Description/Project Cost | | | | | |
| Work on this scheme was delayed due to adverse | | luring December | 2009 – Februar | y 2010 and the timing | of the expenditure |
| was reprofiled between 2009/10 and 2010/11 as a | | ſ | | Γ | |
| 739 Replacement Programme for Pay & Display | 100 | 100 | 0 | (100) | 0.00% |
| Machines | | | | | |
| Project Description/Project Cost | | | | | |
| A replacement programme for pay and display ma | | the end of their | working life. We | ather-related delays of | ver winter 2009/10 |
| resulted in the spend being carried forward into 20 | 10/11. | | | | |
| | | | | | |
| | | | | | |

| Project F 81 Golden Square Car Parking roject Description/Project Cost urchase of parking ticket machines, signage and linii 46 Glashieburn Flood Protection 46 Glashieburn Flood Protection roject Description/Project Cost o prevent the flood of properties at Lochside Drive, v 0/11 but this has been recovered. 34 Flood Prevention roject Description/Project Cost nprovement to various sections of open watercourse rainage Works roject Description/Project Cost was approved at the Finance and Resources Comm nprovements across the City. 62 Council Travel Plan | 165 | 165 | 3 | (162) | Percent Spend % 0.00% 1.82% |
|---|--|--------------------------------|-----------------------------|-----------------------------|--------------------------------------|
| 81 Golden Square Car Parking roject Description/Project Cost urchase of parking ticket machines, signage and linit 46 Glashieburn Flood Protection roject Description/Project Cost o prevent the flood of properties at Lochside Drive, v 0/11 but this has been recovered. 34 Flood Prevention roject Description/Project Cost nprovement to various sections of open watercourse varianage Works roject Description/Project Cost was approved at the Finance and Resources Comm nprovements across the City. | 43 ing as part of the 0 165 which entails the c | 43 Council taking ov 165 | 0 er the parking in 3 | (43) the square (162) | 0.00% |
| roject Description/Project Cost urchase of parking ticket machines, signage and linit 46 Glashieburn Flood Protection roject Description/Project Cost o prevent the flood of properties at Lochside Drive, v 0/11 but this has been recovered. 34 Flood Prevention roject Description/Project Cost nprovement to various sections of open watercourse varianage Works roject Description/Project Cost was approved at the Finance and Resources Comm nprovements across the City. | ing as part of the 0 165 which entails the c | Council taking ov 165 | er the parking in 3 | the square (162) | |
| urchase of parking ticket machines, signage and linit 46 Glashieburn Flood Protection roject Description/Project Cost o prevent the flood of properties at Lochside Drive, v 0/11 but this has been recovered. 34 Flood Prevention roject Description/Project Cost nprovement to various sections of open watercourse rainage Works roject Description/Project Cost was approved at the Finance and Resources Comm nprovements across the City. | 165 which entails the c | 165 | 3 | (162) | 1.82% |
| 46 Glashieburn Flood Protection roject Description/Project Cost o prevent the flood of properties at Lochside Drive, v 0/11 but this has been recovered. 34 Flood Prevention roject Description/Project Cost nprovement to various sections of open watercourse rainage Works roject Description/Project Cost was approved at the Finance and Resources Comm nprovements across the City. | 165 which entails the c | 165 | 3 | (162) | 1.82% |
| roject Description/Project Cost o prevent the flood of properties at Lochside Drive, v 0/11 but this has been recovered. 34 Flood Prevention roject Description/Project Cost nprovement to various sections of open watercourse rainage Works roject Description/Project Cost was approved at the Finance and Resources Comm nprovements across the City. | which entails the c | | | | 1.82% |
| o prevent the flood of properties at Lochside Drive, v 0/11 but this has been recovered. 34 Flood Prevention roject Description/Project Cost nprovement to various sections of open watercourse rainage Works roject Description/Project Cost was approved at the Finance and Resources Comm nprovements across the City. | | onstruction of att | enuation ponds. | £35k was added to t | |
| 0/11 but this has been recovered. 34 Flood Prevention roject Description/Project Cost nprovement to various sections of open watercourse rainage Works roject Description/Project Cost was approved at the Finance and Resources Comm nprovements across the City. | | onstruction of att | enuation ponds. | £35k was added to the | |
| 34 Flood Prevention roject Description/Project Cost nprovement to various sections of open watercourse trainage Works roject Description/Project Cost was approved at the Finance and Resources Comm nprovements across the City. | 50 | | | | he estimate for |
| roject Description/Project Cost nprovement to various sections of open watercourse rrainage Works roject Description/Project Cost was approved at the Finance and Resources Comm nprovements across the City. | 50 | | | | |
| nprovement to various sections of open watercourse rainage Works roject Description/Project Cost was approved at the Finance and Resources Comm nprovements across the City. | | 50 | 0 | (50) | 0.00% |
| rainage Works roject Description/Project Cost was approved at the Finance and Resources Comm nprovements across the City. | | | | | |
| roject Description/Project Cost was approved at the Finance and Resources Comm nprovements across the City. | es and culverts thr | oughout the city. | | | |
| was approved at the Finance and Resources Comm nprovements across the City. | 250 | 250 | 30 | (220) | 12.00% |
| nprovements across the City. | | | | | |
| | nittee of 11 May 20 |)10 that an amoເ | unt be allocated | to carry out various dra | ainage |
| 52 Council Travel Plan | | | | | |
| | 10 | 10 | 0 | (10) | 0.00% |
| roject Description/Project Cost | | | | | |
| his budget will purchase an electric car with match fu | <u> </u> | n applied for fror | | | |
| 63 Vehicle Replacement | 1,500 | 750 | 1,064 | 314 | 141.93% |
| roject Description/Project Cost | | | | | |
| nnual vehicle replacement programme. | | | | | |
| 66 Corporate Asset Management System | 200 | 200 | 81 | (119) | 40.71% |
| roject Description/Project Cost | | | | | |
| his project was transferred to EP&I from Corporate C | | 2010/11 budget | includes £88k ca | arried forward from 20 | |
| 58 Upgrade of MOT Station | 35 | 35 | 0 | (35) | 0.00% |
| roject Description/Project Cost | | | | | |
| or the upgrading of the MOT station with an automat | tic test lane. The 2 | 010/11 budget ir | ncludes £35k ca | ried forward from 200 | |
| 65 Nestrans - Capital Grant | 1,411 | 1,411 | 1,411 | 0 | 100.00% |
| roject Description/Project Cost | | | | | |
| mount included within the Council's General Capital | • · · · · | t be paid to Nest | rans. | | |

| | Revised Budget | Service Determined Minimum Requirement | Actual Expenditure to Nov 2010 | Variance (Actual to Minimum Requirement) | Percent Spend | |
|---|----------------------|---|--------------------------------------|--|----------------------|--|
| Project | £'000 | £'000 | £'000 | £'000 | % | |
| 782 Biomass Heating – Duthie Park Winter | 125 | 100 | 1 | (99) | 0.63% | |
| Gardens | | | | | | |
| Project Description/Project Cost | | | | | | |
| Replacement of existing oil and gas heating system | ns at Duthie Park Wi | nter Gardens wit | h a biomass sys | tem. | | |
| 783 Wifi Infrastructure (Communities) | 81 | 0 | 3 | 3 | | |
| Project Description/Project Cost | | | | | | |
| This relates to the implementation of the wireless network across the city's regeneration areas. | | | | | | |
| 788 AECC Hard Standing Area | 0 | 300 | 0 | (300) | 0.00% | |
| Project Description/Project Cost | | | | | | |
| It was approved at Finance and Resources Commi area for the erection of a modern, high quality temp | | r 2010 that an ai | mount be allocat | ed to construct an im | proved hard-standing | |
| 294 Corp Property Replacement/Renewal | 8,244 | 6,243 | 3,902 | (2,341) | 62.50% | |
| Project Description/Project Cost | | | | | | |
| Ongoing property renewals and replacements. Expenditure has been reprofiled for 09/10 and 10/11 due to weather-related delays and slippage in | | | | | | |
| building programmes. The 2010/11 budget includes £464k carried forward from 2009/10. | | | | | | |
| 717 Regional Sports Facility – 50m Pool | 6,000 | 1,600 | 514 | (1,086) | 32.10% | |
| Project Description/Project Cost | | | | | | |
| Project transferred to EP&I from Education, Culture | e & Sport for manage | ement purposes. | | | | |
| Total Enterprise, Planning and Infrastructure | 65,081 | 53,016 | 22,413 | (30,603) | 42.28% | |