

ABERDEEN CITY COUNCIL

COMMITTEE	Capital Programme Committee
DATE	24 March 2021
EXEMPT	No
CONFIDENTIAL	No
REPORT TITLE	Replacement Riverbank Primary School – Progress Report
REPORT NUMBER	RES/21/069
DIRECTOR	Steve Whyte
CHIEF OFFICER	John Wilson
REPORT AUTHOR	Neil Esslemont
TERMS OF REFERENCE	1.1

1. PURPOSE OF REPORT

- 1.1 The purpose of this report is to update the Committee on the progress of the Replacement Riverbank Primary School.

2. RECOMMENDATION(S)

That the Committee :-

- 2.1 Note that this project forms part of the Education New Build Programme presented to the Capital Programme, Strategic Commissioning and City Growth and Resources Committees in September 2018. The project will also contribute to the delivery of Aberdeen City Council's Early Learning and Childcare Expansion Programme of works.
- 2.2 Note the current on-going work leading to completion of the construction of the Replacement Riverbank Primary School in Summer 2023.

3. BACKGROUND

- 3.1 Following a special Committee meeting of Education & Children's Services on 1 March 2017, a decision to implement the proposal for a new 3 stream non-denominational school building with early learning and childcare provision and to relocate Riverbank School to this new building was ratified by Members.
- 3.2 The new school will provide:
- A capacity for 650 pupils
 - Early Learning & Childcare (ELC) provision for 100 pupils
 - 3G 7 a-side-pitch
 - External outdoor play and learning

The new primary school has been designed to ensure connections with the newly constructed Tillydrone Community Campus are formed and allows access by the community out with school core times

- 3.3 Decisions were made by the Capital Programme, Strategic Commissioning and City Growth and Resources Committees in September 2018 to progress with the design, development, and procurement of a new school to replace the existing Riverbank School.

TIMESCALE

- 3.4 Due to the lockdown instructed by the UK Government on 23 March 2020, consultants and suppliers placed staff on furlough meaning that the development of the design has been challenging. This has meant that the period to produce the tender documentation has taken longer than would normally be the case.

Milestone	Indicative Timescale
Tender Documentation	Winter 2020/Spring 2021
Tender Period	Summer 2021
Tender Award	Summer 2021
Contractor to take possession of the site	Autumn 2021
Construction Complete	Summer 2023
School Operational	Post Summer recess 2023

4. FINANCIAL IMPLICATIONS

- 4.1 The Riverbank Replacement School forms part of the General Fund Capital Programme approved by Council on 3 March 2020.
- 4.2 The cost of the purchase of the required land has been factored into the overall capital development cost of the project.

Gross Budget	Spend to date
£25.0m	£1.29m

5. LEGAL IMPLICATIONS

- 5.1 None.

6. MANAGEMENT OF RISK

Category	Risk	Low (L) Medium (M) High (H)	Mitigation
Strategic Risk	Late delivery will impact on the level of learning provision which can be provided.	L	This is being mitigated through early planning, clear governance arrangements and close working between teams across Aberdeen City Council.
Compliance	Late delivery will impact on the level of learning provision which can be provided.	L	This is being mitigated through early planning, clear governance arrangements and close working between teams across Aberdeen City Council.
Operational	Covid-19 pandemic restrictions impacting on work practices.	M	All teams are working towards delivering the projects as soon as possible taking cognisance of work restrictions regarding the Covid-19 pandemic.
Financial	Inability to deliver the Council's desired outcomes within the approved budget.	L	The estimated spend profile has been constantly updated as the design of the project has progressed. Take immediate action if the anticipated final cost exceeds the approved budget.
Reputational	The reputational risk of not being in a position to provide sufficient pupil places to support a growing school population.	M	This is being mitigated through early planning and close working between teams across Aberdeen City Council.
Environment / Climate	That the design of the proposed building increases the Council's carbon footprint and has an adverse effect on the environment.	L	Design proposals have been developed in accordance with Aberdeen City Council's Building Performance Policy ensuring that environmental risks remain low.
	That the activities of the contractor will have a negative impact on local residents	M	In response to the invitation to tender documents the contractor will be required to provide detailed proposals showing how they intend to engage with local residents and the wider community. Post contract award there will be constant liaison with the contractor to ensure that appropriate measures are in place and constantly monitored to ensure inconvenience and disruption is kept to an absolute minimum.

7. OUTCOMES

<u>COUNCIL DELIVERY PLAN</u>	
	Impact of Report
<p>Aberdeen City Council Policy Statement</p> <p>Programmes in the Policy Statement include working with our partners to ensure the city has the required infrastructure; completion of school estate review (P1) and development of estate strategy for next 5-10 years (P2); work with the Scottish Government to provide flexible and affordable childcare for working families on the lowest incomes; commit to closing the attainment gap in education while working with partners across the city;</p>	<p>The project outlined in this report is part of Aberdeen City Council's Education New Build Programme and supports the Early Learning and Childcare (ELC) Expansion Programme. The Education New Build Programme and expansion of ELC requires an investment in our Education Estate as well as an investment in staffing to ensure we are providing high quality provision that meets the needs of children and families in all localities. To this end, the proposals within the report support the delivery of childcare education learning targets.</p>
Aberdeen City Local Outcome Improvement Plan	
<p>Prosperous Economy Stretch Outcomes</p>	<p>The delivery of the new Riverbank School will help to grow Aberdeen as a city of learning that will empower local residents to put lifelong learning at the heart of the community.</p> <p>The Early Learning and Childcare Programme, which this project is part of, requires an investment in our Early Years Estate as well as an investment in staffing to ensure we are providing high quality provision that meets the needs of children and families in all localities.</p> <p>This project supports the delivery of LOIP Stretch Outcome 1 – 10% increase in employment across priority and volume growth sectors by 2026. The investment in our estate is interlinked with the investment in our workforce. To staff the expanding estate the Early Years team will contribute to the diversification of the local economy by offering flexible pathways into the Early Years Sector and increasing the number of people employed in this growth sector.</p>
<p>Prosperous People Stretch Outcomes</p>	<p>This project supports the LOIP Stretch Outcome 3 – 95% of children (0-5 years) will reach their expected developmental milestones by the time of their child health reviews by 2026. The project will be designed to support outdoor learning and the free flow of direct access to the outside environment. Outdoor learning, exercise and play benefits school children by encouraging them to be physically active. This will help address many of the health challenges outlined in the LOIP. Children will have daily access to outdoor play and will regularly experience</p>

	outdoor play in a natural environment. Outdoor learning will significantly contribute to a child's development and wellbeing.
Prosperous Place Stretch Outcomes	<p>The Council is committed to ensuring that Aberdeen is a welcoming place to invest, live and visit and operate to the highest environmental standards. The new replacement Riverbank School contributes to this objective.</p> <p>This project supports the delivery of LOIP Stretch Outcome 13 – No one in Aberdeen will go without food due to poverty by 2026. Increasing the accessibility of nursery provision will contribute to transforming the lives of families. Every child attending a funded early learning and childcare session will receive a healthy meal. The accessibility of provision will lead to an increase in the uptake of the Early Learning and Childcare funded offer and help ensure that no child in Early Learning and Childcare will go hungry.</p>
<p>Regional and City Strategies Strategic Development Plan; Local Development Plan</p>	The proposals in this report will impact on the consideration of future regional and city strategies with respect to education and learning.
<p>UK and Scottish Legislative and Policy Programmes Legislation which places a range of statutory duties on the Council, the Children and Young People (Scotland) Act 2014.</p>	The statutory duty for local authorities to provide 1140 hours by August 2020 has been revoked by the Scottish Parliament. The new timescale for delivery is August 2021.

8. IMPACT ASSESSMENTS

Assessment	Outcome
Impact Assessment	Full impact assessment not required
Data Protection Impact Assessment	Not required

9. BACKGROUND PAPERS

Item 4 Statutory Consultation – Consultation Report on the Proposals to Develop New Primary School Provision with Early Education and Childcare Facilities in Tillydrone – ECS/17/015; Education and Children's Services Committee; 1st March 2017

Item 8 Education New Build Programme 2018; Capital Programme Committee; 12th September 2018

Item 14 New Schools Development Programme 2018; Strategic Commissioning Committee; 13th September 2018

Item 21 New Schools Development Programme 2018; City Growth and Resources Committee; 18th September 2018

Item 3 General Fund Revenue Budget 2019/20 to 2023/24; and General Fund Capital Programme 2019/20 to 2023/24; Council Meeting; 5th March 2019

Item 10 Tillydrone Primary School – RES/19/362; Capital Programme Committee; 12th September 2019

Item 8 Replacement Riverbank Primary School – RES/20/202; Capital Programme Committee; 18th November 2020

10. APPENDICES

None

11. REPORT AUTHOR CONTACT DETAILS

Name	Neil Esslemont
Title	Design Team Manager
Email Address	nesslemont@aberdeencity.gov.uk
Tel	01224 523895