ABERDEEN CITY COUNCIL

COMMITTEE: Enterprise, Planning and Infrastructure

DATE: 12 January 2010

REPORT BY: Director and City Chamberlain

TITLE OF REPORT: Capital Budget Progress Report

REPORT NUMBER: EPI / 10 / 014

1. PURPOSE OF REPORT

1.1 This report provides an update to Committee of the progress being made on the various projects within the Non-Housing Capital Programme, previously approved by Council, which are currently aligned to Enterprise, Planning and Infrastructure services.

2. RECOMMENDATION(S)

2.1 It is recommended that the Committee considers and notes the content of this report in relation to the projects outlined at Appendix A.

3. FINANCIAL IMPLICATIONS

- 3.1 The monies required to fund the capital programme are achieved through external borrowing, capital receipts and grant income. The General Fund has adequate resources available to finance the capital spend in 2009/2010.
- 3.2 The overall cost of Capital is calculated on a Council-wide basis and therefore the impact on the Council will be included within the summary report to Finance and Resources Committee. It is important that approved projects are managed and monitored in a robust way to ensure there is accuracy in relation to expenditure projections and thereby enable the Council to calculate and evaluate the overall need for, and cost of, borrowing

4. SERVICE & COMMUNITY IMPACT

4.1 The Council operates within overall capital control mechanisms laid down by the Scottish Government as well as recommended accounting practice and policies in accordance with the Prudential Code.

5. OTHER IMPLICATIONS

- 5.1 Failure to invest adequately in the Council's asset base may lead to the Council not complying with current health and safety requirements nor capturing the benefits that can be derived from, for example, improved design and construction practices.
- 5.2 If the continuation of close budgetary control is not exercised and maintained the Council may operate out-with the capital control mechanisms laid down by the Scottish Government in relation to the Prudential Code for the 2009/2010 Non Housing Capital Programme.

6. REPORT

- 6.1 Appendix A outlines the Non-Housing Capital Programme projects aligned to Enterprise, Planning and Infrastructure services and provides for each project the budget for 2009/10, spend to the end of November 2009 and forecast out-turn. The appendix also outlines future years' budget profiles and any current project forecast variance.
- 6.2 The spend to the end of November 2009 only reflects payments made and processed. It excludes commitments that have been made which will be due to be paid by the end of the year. Such commitments will be reflected in the forecast position.
- 6.3 Comments on particular projects, where appropriate, are included in the narrative.

7. AUTHORISED SIGNATURE

Gordon McIntosh Director of Enterprise, Planning and Infrastructure City Chamberlain gmcintosh@aberdeencity.gov.uk 01224 522941

Susan Cooper sucooper@aberdeencity.gov.uk 01224 522551

8. REPORT AUTHOR DETAILS

Brian Downie Finance Manager bdownie@aberdeencity.gov.uk 01224 814541

9. BACKGROUND PAPERS

Financial ledger data, extracted for the period.

				200	9/10		Future \	∕ears Budge	et Profiles		
Project	Total Approved Project Costs (from 2009/10 for Rolling Projects) £'000	Previous Years Project Spend £'000	Total Budget 2009/10 £'000	Spend as at 30/11/09 £'000	Commit- ments £'000	Forecast Out-turn £'000	2010/11 £'000	2011/12 £'000	2012/13 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
663 Corporate Office											
Accommodation	67,928	12,703	21,724	5,280	5,455	10,735	34,693	8,470	1,327	67,928	0
Project Description											
For the acquisition	and renovation	n of Marischa	I College for	Corporate	Office Accor	nmodation.	T				
86 Lighting Improvements	1,393	Rolling	200	49	0	193	300	400	500	1,393	0
Project Description											
Replacement and e	enhancement of	of potentially	dangerous s	treet lighting	g columns.		T				
88 Traffic Calming & Road											
Safety Project Description	610	Rolling	160	25	0	160	150	150	150	610	0

Project Description/Project Cost

A large number of these schemes have just completed the final stage of the legal process for the required traffic regulation orders and were reported to the EP&I committee in October and November 2009. These schemes are planned to be implemented in the last quarter of the financial year.

				200	9/10		Future \	∕ears Budgo	et Profiles		
Project	Total Approved Project Costs (from 2009/10 for Rolling Projects) £'000	Previous Years Project Spend £'000	Total Budget 2009/10 £'000	Spend as at 30/11/09 £'000	Commit- ments £'000	Forecast Out-turn £'000	2010/11 £'000	2011/12 £'000	2012/13 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
217 MTS											
Associated Road											
Improvements -											
Wellington Rd	= 0.40	- 400	400							- 040	
Phase 5	5,813	5,423	430	114	0	380	10	0	0	5,813	0
Project Description			منعممم طائني		lamant of va	riations and	ratantian m	naniaa haina		a tha and af	Marab
Work is progressin 2010. Bulk of expe	g on illialising i	ine contract	with snaggin	g work, seil	lement of va	nations and	retention r	nonies being	paid prior to	o the end of	March
296 Roads	Tullure expect	l IIOIII IIOW	unui warch	2010.	1						
Maintenance											
Resurfacing	3,073	Rolling	1,723	9	0	1,495	578	450	550	3,073	0
Project Description	,		.,. 20	<u> </u>	<u> </u>	.,.50	<u> </u>	1.50		3,57.0	
Reconstruction and			ghout the Ci	ty.							
413 Footway											
Improvements	1,382	Rolling	632	2	0	591	291	250	250	1,382	0
Project Description	n/Broject Cos	.4									

				200	9/10		Future \	∕ears Budg	et Profiles		
Project	Total Approved Project Costs (from 2009/10 for Rolling Projects) £'000	Previous Years Project Spend £'000	Total Budget 2009/10 £'000	Spend as at 30/11/09 £'000	Commit- ments £'000	Forecast Out-turn £'000	2010/11 £'000	2011/12 £'000	2012/13 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
470 Road											
Network - Weak											
Bridges	268	Rolling	118	34	0	90	78	50	50	268	0
Project Description											
Programme for upg	grading or prote	ecting of brid	ges to bring	the structur	es up to an a	acceptable lo	ad bearing	g standard.			
471 Road											
Network - Bridge											
Major											
Maintenance	000	Dalling	50			50		50	50	000	
Programme	200	Rolling	50	0	0	50	50	50	50	200	0
Project Description		5 T									
Major maintenance 550 Signage	242	Rolling	92	17	0	92	50	50	50	242	0
Project Description			92	17	1 0	92	1 50	50	1 50	242	

Project Description/Project Cost

It has always been planned that the majority of this budget would be spent towards the end of the financial year once staff resources become available from completing other capital budget projects.

				200	9/10		Future \	∕ears Budg	et Profiles		
Project	Total Approved Project Costs (from 2009/10 for Rolling Projects) £'000	Previous Years Project Spend £'000	Total Budget 2009/10 £'000	Spend as at 30/11/09 £'000	Commit- ments £'000	Forecast Out-turn £'000	2010/11 £'000	2011/12 £'000	2012/13 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
551 Cycling,											
Walking & Safer											
Streets (CWSS)	730	Rolling	365	25	0	365	365	0	0	730	0
Project Description Approx £88K of the charging.			y been awar	ded / commi	itted and the	schemes ar	e currently	ongoing or	completed a	nd awaiting	internal re-
587 Access from											
the North	9,330	Rolling	200	60	0	200	1,200	3,200	4,730	9,330	0
Project Description	on/Project Cos						•		•	•	•
Study work and de			in house sta	aff and spec	ialist consult	ants with a v	iew to re-s	submitting th	e planning a	pplication at	the end of
the calender year.								J			
627 Western					_						
Peripheral Route	26,694	5,600	3,949	3,325	0	3,949	5,737	6,048	5,360	26,694	0
Project Description	on/Project Cos	st									
Estimated Aberdee	en City Council	contribution	towards the	construction	n of the Wes	tern Periphe	ral Route.				
647 Newhills											
Manse T Junction	290	280	10	0	0	5	5	0	0	290	0
Project Description	•										
Residual payments	s in relation to i	mprovement	s to the T Ju	inction at Ne	ewhills Mans	e and surrou	unding road	d networks.			

				200	9/10		Future \	∕ears Budg	et Profiles		
Project	Total Approved Project Costs (from 2009/10 for Rolling Projects) £'000	Previous Years Project Spend £'000	Total Budget 2009/10 £'000	Spend as at 30/11/09 £'000	Commit- ments £'000	Forecast Out-turn £'000	2010/11 £'000	2011/12 £'000	2012/13 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
660 Central			·								
Aberdeen											
Transport		_									
Infrastructure	1,305	Rolling	1,030	264	975	1,030	60	60	155	1,305	0
Project Description											
To develop and pro	gress the vari	ous traffic m	anagement a	and intrastru	cture improv	ements nece	essary to a	chieve the p	<u>pedestrianisa</u>	ation of Union	n Street.
703 Traffic Signal	0.075	507	575	407		500	400	400	400	0.075	
Safety Upgrade	2,275	507	575	107	0	568	400	400	400	2,275	0
Project Description			ofo love valte	ago unito							
Replacement of tra	ınıc sıgnaı equi	pinent with s	sale low volta	age units.	<u> </u>		1	T	1	1	
Berryden Road											
Improvements	2,903	608	385	138	260	360	125	600	1,210	2,903	0
Project Description			303	130	200	300	123	1 000	1,210	2,900	0

Project Description/Project Cost

Construction of a new dual carriageway road in Berryden which will make a substantial contribution to the reshaping of traffic systems within the City Centre.

				200	9/10		Future \	∕ears Budg	et Profiles		
Project	Total Approved Project Costs (from 2009/10 for Rolling Projects) £'000	Previous Years Project Spend £'000	Total Budget 2009/10 £'000	Spend as at 30/11/09 £'000	Commit- ments £'000	Forecast Out-turn £'000	2010/11 £'000	2011/12 £'000	2012/13 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
716 A96 Park &											
Ride/Dyce Drive											
Link Road	9,034	14	100	7	1	20	1,500	3,000	4,500	9,034	0
Project Description Most of this cost with the cost of possible	ill be recharged	d to NESTRA				s year. How	ever £20k	of the initial	allocation m	ay be requir	ed to cover
721 Wellington Bridge - Preservation											
Works Phase 2-4	1,121	950	171	1	0	150	21	0	0	1,121	0
Project Description											
Preservation work	& architectural	lighting. Est	imated £150	k tender we	nt out for wo	rks end of N	ovember			T	T
724 Roads	l i	1		l	1		İ			I	1
724 Roads Safety ITS Unit Schemes	167	107	60	0	0	60	0	0	0	167	0

				200	9/10		Future \	∕ears Budgo	et Profiles		
Project	Total Approved Project Costs (from 2009/10 for Rolling Projects) £'000	Previous Years Project Spend £'000	Total Budget 2009/10 £'000	Spend as at 30/11/09 £'000	Commit- ments £'000	Forecast Out-turn £'000	2010/11 £'000	2011/12 £'000	2012/13 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
743 Upgrade of											
Footpaths at											
Heathryfold	5	0	15	0	0	5	0	0	0	5	0
Project Description	n/Project Cos	st									
To undertake impro	ovements to re	mote footpat	hs/car parks	/drainage in	part of Heat	thryfold to a	suitable st	andard to all	ow their ado	ption by the	Council.
757 Union Street											
Cable Support											
System for											
Banners &											
Festive Lights	40	22	18	3	0	6	12	0	0	40	0
Project Description To undertake an as	on/Project Cos ssessment of th	st he support sy	ystem. Repo	rt went to N	ovember cor	nmittee on fu	uture work	s			
216 Car Parking:											
Extend Pay &											

Project Description/Project Cost

This scheme is currently out as a competitive tender and the tender will be returned this week and hopefully awarded soon after. Once awarded, the contract is due for completion by late February 2010 and the controlled parking area will go live on 1 April 2010.

				200	9/10		Future \	∕ears Budgo	et Profiles		
Project	Total Approved Project Costs (from 2009/10 for Rolling Projects) £'000	Previous Years Project Spend £'000	Total Budget 2009/10 £'000	Spend as at 30/11/09 £'000	Commit- ments £'000	Forecast Out-turn £'000	2010/11 £'000	2011/12 £'000	2012/13 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
735 Car Parking:					1	•					
Extend Pay &											
Display - Zone M											
Rosemount Area	135	Rolling	145	13	0	135	0	0	0	135	0
Project Description											_
It is anticipated tha				December 2	009 and the	controlled pa	arking area	a will go live	on 1 Januar	y 2010, there	efore we
are still on target to	complete the	budget spen	a.	1			1		T	I	
739 Replacement											
Programme for Pay & Display											
Machines	100	0	100	0	0	0	100	0	0	100	0
Project Description					<u> </u>	<u> </u>		<u> </u>			
A replacement prog			/ machines a	as they reac	h the end of	their working	g life.				
646 Glashieburn											
Flood Protection	327	152	175	10	0	25	130	20	0	327	0
Project Description	n/Project Cos	st									

Project Description/Project Cost

To prevent the flood of properties at Lochside Drive, which entails the construction of attenuation ponds. Report to go to January committee on future works.

				200	99/10		Future \	∕ears Budge	et Profiles		
Project	Total Approved Project Costs (from 2009/10 for Rolling Projects) £'000	Previous Years Project Spend £'000	Total Budget 2009/10 £'000	Spend as at 30/11/09 £'000	Commit- ments £'000	Forecast Out-turn £'000	2010/11 £'000	2011/12 £'000	2012/13 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
734 Flood						l					
Prevention	406	206	94	0	0	50	50	50	50	406	0
Project Description Improvement to various			ercourses an	d culverts th	iroughout the	e city.					
362 Railings / Metalwork - Repairs &											
. topano a				1						400	_
Maintenance	103	Rolling	139	1	0	100	3	0	0	103	0
	on/Project Cos		l		0	100	3	0	0	103	0
Maintenance Project Description	on/Project Cos	st	l		0	76	0	0	0	76	0

Physical hard and soft landscape improvements to the main access and exit points of the City. Planned work includes Wellington Road, Beach Boulevard and Powis Place.

				200	9/10		Future \	rears Budg	et Profiles		
Project	Total Approved Project Costs (from 2009/10 for Rolling Projects) £'000	Previous Years Project Spend £'000	Total Budget 2009/10 £'000	Spend as at 30/11/09 £'000	Commit- ments £'000	Forecast Out-turn £'000	2010/11 £'000	2011/12 £'000	2012/13 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
	7 3 3 3	~ ~ ~ ~	, ~ ~ ~ ~	7 000	1 2 3 3 3	~ ~ ~ ~			2000	2000	2000
462 Council											
Travel Plan Project Description			25	0	9	25	10	0	0	89	0
Travel Plan	on/Project Cos	st					10	0	0	89	0
Travel Plan Project Description This budget is being	on/Project Cos	st					1,500	1,500	1,500	6,000	0
Travel Plan Project Description This budget is being 563 Vehicle Replacement Project Description Annual vehicle rep	on/Project Cos ng used to prov 6,000 on/Project Cos	st ide facilities Rolling st	to support th	e Council's 853	staff travel p	lan. 1,500	1,500				
Travel Plan Project Description This budget is being 563 Vehicle Replacement Project Description Annual vehicle rep	6,000 on/Project Cos on/Project Cos blacement progr	st ide facilities Rolling st ramme. Ord	to support th 1,500 ers totaling £	e Council's 853 2500,000 we	staff travel p 647 ere placed du	lan. 1,500 uring Octobe	1,500 r 2009.	1,500	1,500	6,000	0
Travel Plan Project Description This budget is being 563 Vehicle Replacement Project Description Annual vehicle rep 567 Memorials in City Cemeteries	6,000 on/Project Cos on/Project Cos blacement progr	Rolling st ramme. Ord	to support th	e Council's 853	staff travel p	lan. 1,500	1,500				
Travel Plan Project Description This budget is being 563 Vehicle Replacement Project Description Annual vehicle rep	6,000 on/Project Cos on/Project Cos olacement progr	Rolling ramme. Ord Rolling	to support th 1,500 ers totaling £	e Council's 853 2500,000 we	staff travel p 647 ere placed du	lan. 1,500 uring Octobe	1,500 r 2009.	1,500	1,500	6,000	0
Travel Plan Project Description This budget is being 563 Vehicle Replacement Project Description Annual vehicle replacement 567 Memorials in City Cemeteries Project Description	6,000 on/Project Cos on/Project Cos olacement progr	Rolling ramme. Ord Rolling	to support th 1,500 ers totaling £	e Council's 853 2500,000 we	staff travel p 647 ere placed du	lan. 1,500 uring Octobe	1,500 r 2009.	1,500	1,500	6,000	0

				200	9/10		Future \	∕ears Budge	et Profiles		
Project	Total Approved Project Costs (from 2009/10 for Rolling Projects) £'000	Previous Years Project Spend £'000	Total Budget 2009/10 £'000	Spend as at 30/11/09 £'000	Commit- ments £'000	Forecast Out-turn £'000	2010/11 £'000	2011/12 £'000	2012/13 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
758 Upgrade of MOT Station	35	0	35	0	0	35	0	0	0	35	0
Project Description			ეე	<u> </u>	l U		1 0	L U	<u> </u>	<u> </u>	U U
For the upgrading of			automatic te	st lane.							
765 Nestrans -											
Capital Grant	5,644	Rolling	1,411	0	1,411	1,411	1,411	1,411	1,411	5,644	0
Project Description			0 " 10								
Amount included w	ithin the Cound	cil's General	Capital Grai	nt, which mu	ist be paid to	Nestran.	1				
768 Energising Aberdeen	1,700	Rolling	1,700	0	0	1,700	0	0	0	1,700	0
Project Description	,		1,700	<u> </u>		1,700		<u> </u>	<u> </u>	1,700	<u> </u>
Outstanding comm			from the pre	viously ring t	fenced grant						
Total Enterprise, Planning and Infrastructure	150,716	27,098	38,071	10,398	8,758	26,228	48,888	26,209	22,293	150,716	0

Notes:

Spend as at 31/10/09 reflects payments made only and not the costs of commitments made for orders placed or work in progress for accepted tenders which will be reflected in the forecast position.

Future Years Budget Profiles are subject to review and then approval by Council in February 2010.

Page 13 of 13