#### ABERDEEN CITY COUNCIL

**COMMITTEE:** Enterprise, Planning and Infrastructure

**DATE:** 07 September 2010

**REPORT BY:** Director and City Chamberlain

TITLE OF REPORT: Capital Budget Progress Report

REPORT NUMBER: EPI / 10 / 203

#### 1. PURPOSE OF REPORT

1.1 This report provides an update to Committee of the progress being made on the various projects within the Non-Housing Capital Programme, previously approved by Council, which are currently aligned to Enterprise, Planning and Infrastructure services.

### 2. RECOMMENDATION(S)

2.1 It is recommended that the Committee notes the content of this report in relation to the projects outlined at Appendix A.

#### 3. FINANCIAL IMPLICATIONS

- 3.1 The monies required to fund the capital programme are achieved through external borrowing, capital receipts and grant income. Action will be taken to ensure that capital spend in 2010/11 is kept within the finances available and budgeted for.
- 3.2 The overall cost of Capital is calculated on a Council-wide basis and therefore the impact on the Council will be included within the summary report to Finance and Resources Committee. It is important that approved projects are managed and monitored in a robust way to ensure there is accuracy in relation to expenditure projections and thereby enable the Council to calculate and evaluate the overall need for, and cost of, borrowing

#### 4. SERVICE & COMMUNITY IMPACT

4.1 The Council operates within overall capital control mechanisms laid down by the Scottish Government as well as recommended accounting practice and policies in accordance with the Prudential Code.

#### 5. OTHER IMPLICATIONS

- Failure to invest adequately in the Council's asset base may lead to the 5.1 Council not complying with current health and safety requirements nor capturing the benefits that can be derived from, for example, improved design and construction practices.
- 5.2 If the continuation of close budgetary control is not exercised and maintained the Council may operate out-with the capital control mechanisms laid down by the Scottish Government in relation to the Prudential Code for the 2010/2011 Non Housing Capital Programme.

#### 6. REPORT

- 6.1 Appendix A outlines the Non-Housing Capital Programme projects aligned to Enterprise, Planning and Infrastructure services and provides for each project the budget for 2010/11, spend to the end of June 2010 and forecast out-turn. The appendix also outlines future years' budget profiles and any current project forecast variance.
- 6.2 The spend to the end of June 2010 only reflects payments made and processed. It excludes commitments that have been made which will be due to be paid by the end of the year. Such commitments will be reflected in the forecast position.
- 6.3 Comments on particular projects, where appropriate, are included in the narrative.
- 6.4 At the time of writing, the carry forward position from 2009/10 is the subject of a corporate exercise that is looking at potential slippage across all projects. Until this exercise is completed it is not possible to confirm the total approved cost of projects. Appendix A will be updated with the final values for the next committee meeting and a verbal update of the position will be provided to this meeting.

#### 7. AUTHORISED SIGNATURE

Gordon McIntosh Director of Enterprise, Planning and Infrastructure Head of Finance gmcintosh@aberdeencity.gov.uk 01224 522941

**Barry Jenkins** bajenkins@aberdeencity.gov.uk 01224 522551

#### 8. REPORT AUTHOR DETAILS

Brian Downie Finance Manager

# bdownie@aberdeencity.gov.uk

01224 814541

## 9. BACKGROUND PAPERS

Financial ledger data, extracted for the period.

				201	0/11		Future \	∕ears Budg	et Profiles		
Project	Total Approved Project Costs (from 2010/11 for Rolling Projects) £'000	Previous Years Project Spend £'000	Total Budget 2010/11 £'000	Spend as at 30/06/10 £'000	Commit- ments £'000	Forecast Out-turn £'000	2011/12 £'000	2012/13 £'000	2013/14 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
663 Corporate Office											
Accommodation	67,928	24,852	32,193	1,326	4,200	32,193	8,470	1,327	0	67,928	0
Project Description	,		,	,	,	,	,	,	l .	,	
For the acquisition	and renovation	n of Marischa	I College for	Corporate	Office Accor	nmodation.			T		
86 Lighting Improvements	1,200	Rolling	300	3	0	300	400	500	0	1,200	0
Project Description											
Replacement and e	enhancement o	of street lighti	ng columns	ı			1		T	T	
88 Traffic											
Calming & Road	600	Delline	450	_	_	450	150	450	150	600	
Safety Project Description	600	Rolling	150	2	0	150	150	150	150	600	0

#### Project Description/Project Cost

Various initiatives throughout the city to improve road safety and meet transportation strategy objectives.

				201	0/11		Future \	∕ears Budgo	et Profiles		
Project	Total Approved Project Costs (from 2010/11 for Rolling Projects) £'000	Previous Years Project Spend £'000	Total Budget 2010/11 £'000	Spend as at 30/06/10 £'000	Commit- ments £'000	Forecast Out-turn £'000	2011/12 £'000	2012/13 £'000	2013/14 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
217 MTS		2 000	2 000		2 555		2 000	2 000	2000	2000	2 3 3 3
Associated Road											
Improvements -											
Wellington Rd											
Phase 5	5,813	5,734	10	0	0	10	0	0	0	5,813	0
Project Description	on/Project Cos	st									
Work is progressin	g on finalising	the contract	with snaggin	g work, sett	lement of va	riations and	payment o	f retention n	nonies.		
296 Roads											
Maintenance									_		
Resurfacing	4,483	Rolling	3,483	59	0	4,483	450	550	0	4,483	0
Project Description											
Reconstruction and	d resurfacing of	t roads throu	ghout the Ci	ty. Expendi	iture was rep	profiled early	ın 2010 dı	ie to weathe	r-related del	ays and an a	additional
£2,5 million was co	mmitted to the	project at th	e Finance ai	na Resource	es committee	e on the 11"	of May 20	10.	T	ı	I
413 Footway	4.000	Dalling	500	40		500	050	050		4.000	
Improvements	1,032	Rolling	532	42	0	532	250	250	0	1,032	0
Project Description	•										

Reconstruction and resurfacing of footways throughout the city.

				201	0/11		Future \	ears Budg	et Profiles		
Project	Total Approved Project Costs (from 2010/11 for Rolling Projects) £'000	Previous Years Project Spend £'000	Total Budget 2010/11 £'000	Spend as at 30/06/10 £'000	Commit- ments £'000	Forecast Out-turn £'000	2011/12 £'000	2012/13 £'000	2013/14 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
470 Road											
Network - Weak	178	Rolling	78	4	0	78	50	50	0	178	0
Bridges Project Description			70	4	U	70	50	30	U	170	
Programme for upg			aes to brina	the structur	es un to an a	accentable lo	ad hearing	n standard			
471 Road Network - Bridge Major Maintenance	Judaniy or prod	Journal of Brid	ges to bring	and distribution	oo ap to an c		, da bouilli,	g clandard.			
Programme	150	Rolling	50	0	0	50	50	50	0	150	0
Project Description	n/Project Cos	st									
Major maintenance	works.										
550 Signage	150	Rolling	50	0	0	50	50	50	0	150	0

			2010/11 Future Years Budget					et Profiles			
Project	Total Approved Project Costs (from 2010/11 for Rolling Projects) £'000	Previous Years Project Spend £'000	Total Budget 2010/11 £'000	Spend as at 30/06/10 £'000	Commit- ments £'000	Forecast Out-turn £'000	2011/12 £'000	2012/13 £'000	2013/14 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
551 Cycling,											
Walking & Safer				_							
Streets (CWSS)	365	Rolling	365	7	0	365	0	0	0	365	0
Project Descriptio This budget is made			mnrovement	echamae ar	nd initiatives	throughout t	he city to i	mnrove road	l safety and	ancourada c	veling and
walking. Grant fund				scriences ar	id iiiilialives	unougnout t	ne city to i	inprove road	i salety and	encourage o	yoning and
587 Access from	<b>,</b>										
the North	12,630	Rolling	1,000	13	0	1,000	3,200	4,930	3,500	12,630	0
Project Descriptio											
Budget is for costs	associated wit	h a possible	public inquir	y and subse	equent const	ruction. Stu	dy and des	sign work ha	s already be	en undertak	en.
627 Western				_							
Peripheral Route	14,949	8,831	4,200	0	0	4,200	800	200	200	14,949	0
Project Descriptio				,	6.11 14.			<b>5</b> (1)			···
Estimated Aberdee											
distribution model o	r runding but v	vitri current c	ost estimate	s and times	caies. vvill r	equire to be	upaatea to	bliowing com	ipietion of the	e statutory p	roceaures.
647 Newhills Manse T Junction	385	282	100	0	0	100	0	0	0	385	0
Project Descriptio			100	0	0	100		0	0	300	0

Residual payments in relation to improvements to the T Junction at Newhills Manse and surrounding road networks. An additional £95k was committed to this project at the Finance and Resources committee on 10 May 2010.

				201	0/11		Future \	∕ears Budg	et Profiles		
Project	Total Approved Project Costs (from 2010/11 for Rolling Projects) £'000	Previous Years Project Spend £'000	Total Budget 2010/11 £'000	Spend as at 30/06/10 £'000	Commit- ments £'000	Forecast Out-turn £'000	2011/12 £'000	2012/13 £'000	2013/14 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
660 Central											
Aberdeen											
Transport											
Infrastructure	5,130	Rolling	60	1	0	60	60	155	4,855	5,130	0
<b>Project Description</b> To develop and pro			anagement a	and infrastru	cture improv	ements nece	essary to a	nchieve the p	edestrianisa	ation of Unio	n Street.
703 Traffic Signal											
Safety Upgrade	1,600	Rolling	400	4	0	400	400	400	400	1,600	0
Project Description											
Replacement of tra	iffic signal equi	pment with I	ow voltage u	nits.	T		1		T	T	1
715 MTS -											
Berryden Road Improvements	7,735	Rolling	325	12	0	125	600	1,210	5,800	7,735	0
Project Description	, ,		323	12	ı U	125	000	1,210	5,600	1,135	
Construction of a n Centre.			in Berryden v	which will ma	ake a substa	ıntial contribi	ution to the	e reshaping o	of traffic syst	ems within t	he City

				201	0/11		Future \	∕ears Budgo	et Profiles		
Project	Total Approved Project Costs (from 2010/11 for Rolling Projects) £'000	Previous Years Project Spend £'000	Total Budget 2010/11 £'000	Spend as at 30/06/10 £'000	Commit- ments £'000	Forecast Out-turn £'000	2011/12 £'000	2012/13 £'000	2013/14 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
716 A96 Park &			l								
Ride/Dyce Drive											
Link Road	11,500	Rolling	1,500	10	0	1,500	3,000	4,500	2,500	11,500	0
Project Description											
Works proposed to	assist in the e	arly delivery	of employme	ent land and	to assist in	the linkages	between t	ransport infr	astructure in	the area.	T
721 Wellington											
Bridge -											
Preservation	101	Dallin n	404		0	404		0	0	404	
Works Phase 2-4	161	Rolling	161	2	0	161	0	0	0	161	0
Project Description Preservation work											
757 Union Street	a architectural	ngnung.	I								
Cable Support											
System for											
Banners &											
Festive Lights	82	Rolling	82	0	0	82	0	0	0	82	0
Project Description			<u> </u>		<u> </u>	<u> </u>				<u> </u>	-
To undertake an as			ystem.								

## Non-Housing Capital Projects – Enterprise, Planning and Infrastructure

				201	0/11		Future	∕ears Budg	et Profiles		
Project	Total Approved Project Costs (from 2010/11 for Rolling Projects) £'000	Previous Years Project Spend £'000	Total Budget 2010/11 £'000	Spend as at 30/06/10 £'000	Commit- ments £'000	Forecast Out-turn £'000	2011/12 £'000	2012/13 £'000	2013/14 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
216 Car Parking:						1					
Extend Pay &								_	_		
Display	225	Rolling	225	9	0	225	0	0	0	225	0
Project Description Work on this scheme reprofiled between	ne was delaye	d due to adve		r conditions	during Dece	mber 2009 -	– February	2010 and th	e timing of t	he expenditu	ure was
739 Replacement Programme for Pay & Display Machines	100	Rolling	100	0	0	100	0	0	0	100	0
Project Description			100	0	•	100		<u> </u>	<u> </u>	100	
A replacement progresulted in the sper	gramme for pa	y and display		as they reac	h the end of	their working	g life. Wea	ather-related	delays over	winter 2009	/10
646 Glashieburn Flood Protection	362	Rolling	165	-34	0	165	20	0	0	362	0

### **Project Description/Project Cost**

To prevent the flood of properties at Lochside Drive, which entails the construction of attenuation ponds. £35k was been added to the estimate for 10/11 but this has been recovered.

				201	0/11		Future \	∕ears Budgo	et Profiles		
Project	Total Approved Project Costs (from 2010/11 for Rolling Projects) £'000	Previous Years Project Spend £'000	Total Budget 2010/11 £'000	Spend as at 30/06/10 £'000	Commit- ments £'000	Forecast Out-turn £'000	2011/12 £'000	2012/13 £'000	2013/14 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
734 Flood		5									
Prevention Project Descript	200	Rolling	50	0	0	50	50	50	50	200	0
Improvement to			ercourses an	d culverts th	roughout the	e city.					
462 Council											
Travel Plan	89	88	10	0	0	10	0	0	0	89	0
Project Description This budget is be			to support th	e Council's	staff travel p	lan.					
563 Vehicle											
Replacement	6,000	Rolling	1,500	509	330	1,500	1,500	1,500	1,500	6,000	0
Project Descript Annual vehicle re	tion/Project Cos eplacement prog										
765 Nestrans - Capital Grant	5,644	Rolling	1,411	0	1,411	1,411	1,411	1,411	1,411	5,644	0

			201	0/11		Future \	∕ears Budge	et Profiles		
Total Approved Project Costs (from 2010/11 for Rolling Projects) £'000	Previous Years Project Spend £'000	Total Budget 2010/11 £'000	Spend as at 30/06/10 £'000	Commit- ments £'000	Forecast Out-turn £'000	2011/12 £'000	2012/13 £'000	2013/14 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
33,730	Rolling	7,780	1,203	0	7,780	7,975	8,975	9,000	33,730	0
		. Expenditu	re has been	reprofiled fo	r 09/10 and	10/11 due	to weather-r	elated delay	s and slippa	ige in
	Approved Project Costs (from 2010/11 for Rolling Projects) £'000  33,730  on/Project Cose enewals and re	Approved Project Costs (from 2010/11 for Rolling Projects) £'000  33,730  Rolling Project Cost enewals and replacements	Approved Project Costs (from 2010/11 for Rolling Projects) £'000 Project Spend £'000 Project Cost enewals and replacements. Expenditu	Total Approved Project Costs (from 2010/11 for Rolling Projects) £'000  33,730  Rolling Project Spend £'000  Foliation  Rolling Project Spend £'000  Rolling  Rolling  7,780  1,203	Approved Project Costs (from 2010/11 for Rolling Projects) £'000 F'000 F	Total Approved Project Costs (from 2010/11 for Rolling Projects) £'000  33,730  Rolling Rolling Project Spend £'000  \$\frac{\text{E}}{2000} \frac{\text{E}}{2010/11} \frac{\text{Spend}}{2010/11} \frac{\text{Spend}}{2000} \frac{\text{E}}{2000}	Total Approved Project Costs (from 2010/11 for Rolling Projects) £'000  33,730  Rolling Rollin	Total Approved Project Costs (from 2010/11 for Rolling Projects) £'000 Foject Spend £'000 Foject Spend £'000 Foject Cost enewals and replacements. Expenditure has been reprofiled for 09/10 and 10/11 due to weather-representations of the formula of the following project Spend £'000 Foject Cost enewals and replacements. Expenditure has been reprofiled for 09/10 and 10/11 due to weather-representations.	Total Approved Project Costs (from 2010/11 for Rolling Projects) £'000	Total Approved Project Costs (from 2010/11 for Rolling Project Spend 2010/11 group 2000 2000 2000 2000 2000 2000 2000 20

Project Description/Project Cost
Purchase of parking ticket machines, signage and lining as part of the Council taking over the parking in the square.

				201	0/11		Future \	∕ears Budg	et Profiles		
Project	Total Approved Project Costs (from 2010/11 for Rolling Projects) £'000	Previous Years Project Spend £'000	Total Budget 2010/11 £'000	Spend as at 30/06/10 £'000	Commit- ments £'000	Forecast Out-turn £'000	2011/12 £'000	2012/13 £'000	2013/14 £'000	Total Forecast Costs £'000	Project Forecast Variance £'000
782 Biomass Heating – Duthie Park Winter Gardens	125	0	125	0	0	125	0	0	0	125	0
Project Description										<u> </u>	I.
Replacement of ex	isting oil and g	as heating s	ystems at Di	ithie Park W	/inter Gardei	ns with a bio	mass syst	em.			
783 Wifi Infrastructure (Communities)	170	0	81	0	0	81	89	0	0	170	0
Project Description										l .	
This relates to the								T	T		
10 George Street	575	468	107	0	0	107	0	0	0	575	0
Project Description This project is fund			nd is already	ongoing.			1	1	1	1	<u>'</u>
Total Enterprise, Planning and Infrastructure	183,334	40,255	56,636	3,172	5,941	57,436	28,975	26,258	29,366	183,334	0

Notes:

Spend as at 30/06/10 reflects payments made only and not the costs of commitments made for orders placed or work in progress for accepted tenders which will be reflected in the forecast position.

Future Years Budget Profiles are subject to further review and then approval by Council.