

ABERDEEN CITY COUNCIL

---

COMMITTEE	Housing & Environment
DATE	26 August 2014
DIRECTOR	Gordon McIntosh
TITLE OF REPORT	Capital Monitoring – Housing & Environment Projects
REPORT NUMBER:	EPI/14/157

---

1. PURPOSE OF REPORT

To advise the Committee of the capital spend to date for the Housing & Environment projects included within the Non-Housing Capital Programme.

2. RECOMMENDATION(S)

The Committee note the current position.

3. FINANCIAL IMPLICATIONS

The monies required to fund these projects are achieved through external borrowing, capital receipts and grant income. These projects are all accommodated within the Non-Housing Capital Programme. Any underspend, carry forward or overspend will have implications for the programme. There are no issues at present that would result in such implications. As part of the Council's five year business plan, capital expenditure is now monitored within a five year timescale where appropriate. This has given budget holders the ability to profile across the full five years. In year monitoring will continue, alongside monitoring the complete Capital Programme.

Some projects are now profiled for little or indeed no expenditure in the current financial year. In these instances, budget holders have profiled the intended expenditure in the appropriate financial year. Budget holders who are profiling slippage on a legally committed project into the next financial year(s) are also profiling this expenditure into the appropriate year.

4. OTHER IMPLICATIONS

There are no other implications at this time but as projects progress or indeed fail to progress then other implications may arise and will be reported at an appropriate Committee.

## 5. BACKGROUND / MAIN ISSUES

As reported at the Finance & Resources Committee in June 2012 the overall responsibility for the monitoring / management of the Capital Programme lies with the Head of Asset Management & Operations. The Planning & Monitoring Officer within Asset Management & Operations is in regular contact with the Service Representative and the Capital Accountant, reporting in the first instance to the Corporate Asset Group. This ensures that the spend figures are always up to date and accurate.

Housing & Environment has a total of 3 projects, totaling £13.421 million allocated to it from the 2014/15 Non-Housing Capital Programme. The projects and total budget committed to each project included in the programme are:-

- 1) Private Sector Housing Grant  
£1 million
- 2) Victoria House  
£1.811 million
- 3) Waste: Implement Waste Strategy  
£10.610 million

Spend for all projects to the end of July is £1.135 million. Spend profiles provided by budget holders show it is anticipated that underspend this financial year will be picked up in the following financial year(s).

Appendix A provides a breakdown of expenditure to date against budget.

An update on the capital position will be reported to this Committee on 28 October 2014.

## 6. IMPACT

Corporate - The capital programme encompasses projects which link to the Community Plan, Single Outcome Agreement, Corporate and Individual Service Plans.

Public - This report will be of interest to the public as it outlines the Council's capital spending to date on Housing & Environment projects.


## 7. BACKGROUND PAPERS


Non-Housing Capital Programme 2012/13 – Capital Monitoring Report approved at Finance & Resources Committee on 19 June 2012

8. REPORT AUTHOR DETAILS

David Marshall

Planning & Monitoring Officer

 01224 523191

 [damarshall@aberdeencity.gov.uk](mailto:damarshall@aberdeencity.gov.uk)

**Appendix A:  
Capital Monitoring – Housing & Environment projects**

<b>Project Description</b>	<b>Revised budget 2014/15 £'000</b>	<b>Spend to July 2014 £'000</b>	<b>Profiled out - Turn 2014/15 £'000</b>	<b>Five year Budget £'000</b>
Private Sector Housing Grant	1,000	208	700	Rolling programme
Victoria House	1,811	380	1,819	2,518
Waste: Implement Waste Strategy	10,610	547	4,619	30,849
<b>Totals</b>	<b>13,421</b>	<b>1,135</b>	<b>7,138</b>	