

APPENDIX A

REMEDIAL WORK TO KEPPLEHILLS GARAGES

PHASE 1 - Works commenced 29/9/2008 and completed 1/5/2009

Site	Original No. of Garages	No of Garages Refurbished	No. of Garages Demolished Only	Final No. of Garages
Overhills Walk	14	14	0	14
Tulloch Park	6	6	0	6
Brimmondside L	7	7	0	7
Middlebrae J	3	3	0	3
Brimmondside K	16	8	8	8
Middlebrae H	14	14	0	14
Wagley Parade B	16	16	0	16
Wagley Parade C	9	9	0	9
OVERALL TOTAL	85	77	8	77

PHASE 2 - Works commenced 27/4/2009 and completed 20/11/2009

Site	Original No. of Garages	No of Garages Refurbished	No. of Garages Demolished Only	Final No. of Garages
Pitdourie Walk	20	20	0	20
Wagley Parade D	16	8	8	8
Watchman Brae	11	11	0	11
Middlebrae G	10	10	0	10
Middlemuir Place	12	12	0	12
Dykeside Way	5	5	0	5
Middlebrae I	21	12	9	12
Sunnybrae F	12	12	0	12

OVERALL TOTAL	107	90	17	90
---------------	-----	----	----	----

PHASE 3 - Works commenced 16/11/2009

Site	Original No. of Garages	No of Garages to be Re-built	No. of Garages Demolished Only	Final No. of Garages	Comments
Ashtown Walk	8	8	0	8	Works complete 23/3/2010
Holmhead Place	7	7	0	7	Works approaching completion
Ashtown Place	10	9	1	9	On hold - no works commenced
Netherhills Avenue	24	6	18	6	On hold - no works commenced
Sunnybrae E	10	10	0	10	Works approaching completion
Wagley Court	5	4	1	4	Demolition complete, rebuilding on hold
Wagley Parade A	7	6	1	6	On hold - no works commenced
Wagley Place	18	8	10	8	On hold - no works commenced
OVERALL TOTAL	89	58	31	58	

NB. The garages being rebuilt on sites in phase 3 where garage numbers are being reduced would be built to the same dimensions as those in phases 1 and 2.