

FORECAST FINANCIAL POSITION FOR THE YEAR 2018/19

Contents

General Fund & HRA Revenue	2
General Fund Capital Programme	4
Housing Capital Programme	6
Common Good	7

GENERAL FUND AND HRA REVENUE

Under the Council reporting structure both General Fund and Housing Revenue Account income and expenditure are included within the Functions budgets below. The split of the overall budget, outturn and surplus figure between the two funds is also shown below.

As at 30 September 2018	Budget 2018/2019	Outturn 2018/2019 Quarter 2	Variance fr	Notes	
	£'000	£'000	£'000	%	
Operations	227,015	232,386	5,371	2.4	1
Customer	34,251	35,366	1,115	3.3	2
Housing Benefits	2,153	2,153	0	0.0	3
Commissioning	27,942	26,894	(1,048)	(3.8)	4
Resources	5,507	3,959	(1,548)	(28.1)	5
City Growth	7,966	8,348	383	4.8	6
Strategic Place Planning	6,922	7,069	147	2.1	7
Governance	2,975	2,944	(30)	(1.0)	8
Integration Joint Board	84,995	84,995	0	0.0	9
Total Functions Budget	399,725	404,114	4,389	1.1	
Contingencies	(4,560)	(4,823)	(263)	5.8	10
Council Expenses	2,852	3,908	1,056	37.0	11
Joint Boards	1,677	1,677	0	0.0	12
Miscellaneous Services	38,766	34,411	(4,355)	(11.2)	13
Total Corporate Budgets	38,736	35,173	(3,563)	(9.2)	
Non Domestic Rates	(227,801)	(227,801)	0	0.0	14
General Revenue Grant	(94,787)	(94,787)	0	0.0	15
Government Support	(322,588)	(322,588)	0	0.0	
Council Tax	(116,373)	(116,373)	0	0.0	16
Local Taxation	(116,373)	(116,373)	0	0.0	
Deficit/(Surplus)	(500)	326	826	(165.3)	

Split -

General Fund	0	826	826	0.0	
Housing Revenue Account	(500)	(500)	0	(0.0)	17
Deficit/(Surplus)	(500)	326	826	(165.3)	

Notes

It should be noted that the full year budgets reflected above differ from those set by Council in March 2018 for a number of reasons. This is normal practice during the year as virements are identified. The main changes at present relate to the allocation of third party spend savings which were held within Commissioning at the time the budget was set across other Functions.

There are pressure areas across the organisation as detailed in the notes below. There is a commitment from the Extended Corporate Management Team (ECMT) to pursue options to mitigate against these pressures and work with the Chief Officer – Finance to ensure the agreed budget position is adhered to.

The Chief Officer – Finance has taken a prudent view on what is possible to achieve in 2018/19 to address the pressure areas on the budget and, provided there is demonstrable action across the Council, is satisfied that compensating savings can be achieved in the remainder of the year to mitigate the cost pressures that the Council is experiencing.

The forecast, shown in the table above, is for reasons of presentation quantified as a specific value, a small over spend of £0.8m, and does not reflect the range of scenarios that could be achieved if the individual elements that make up the current forecast prove to be different. I have taken a prudent view of what may be possible to achieve to address the pressure areas described in the budget, to minimise and protect the contingencies not yet used. With the action being taken to reduce expenditure, it is reasonable to estimate that the current forecast sits within a range:

Assumption	Impact
Improve income and collection levels and expenditure levels lower than currently forecast.	Potential surplus achieved at year end.
Actual spending and income in line with forecasts, estimates and judgements at Quarter 2. (Appendix 2)	Forecast of £0.8m over budget.
\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	

The risk and uncertainty around the pay award and also emerging issues such as the funding of a financial redress scheme in relation to Survivors of Child Abuse in Care identify that action should be taken now to be as prepared as possible.

The Council continues to identify and respond to the most vulnerable and disadvantaged in the community. By reducing expenditure and increasing income to offset additional costs it will continue to prioritise its legal obligations to Protecting People.

- 1. The main areas of pressure within Operations are:
 - Foster care costs have risen due to the inability to recruit within the city, a national problem, with a high number of placements now being provided by external agencies that charge higher fees as part of a national contract.
 - The number of children with disabilities requiring assistance creates a cost pressure for direct payments, and the cost of kinship carers creates an ongoing pressure;
 - In respect of out of authority placements there is continued pressure of cost increases per package, Sheriff Court, Children's Hearings and Education Tribunal placement decisions, and the need to safely manage child protection risks all play a part in the costs that the Council has to address;
 - The costs of agency social workers have risen creating a pressure, work is to be undertaken to align the posts with vacant positions;
 - Income from additional repairs, maintenance and capital work is unlikely to be achieved in Building Services as there continues to be a shortage of resources such as staff in trades and team leaders.

The significant pressures on Operations have been identified and tighter controls around staff and purchases are expected to enable an improvement in the financial forecast. Despite this it is likely that the Funciton will exceed its budget in order to protect the most vulnerable in our community. The ECMT has taken a corporate view of how to address the cost pressures that are being experienced and savings in other areas will compensate for the level of demand and need that has been identified.

2. The main areas of pressure within Customer are:

- Commissioned telephone costs for Bon Accord Care;
- Underachievement of income in IT systems relating to staff recharges on projects;
- Housing access and support faces challenges in relation to income from accommodation and also the cost of properties, including repairs.

There are a number of pressure areas in the Customer Function, and specific workstreams have been instigated to identify how these can be mitigated directly or through other means.

- 3. Housing Benefits is demand led which can lead to cost pressures, and it is assumed that this will be largely offset by additional income from the DWP.
- 4. The forecast position for Commissioning is that the Function will be under budget although pressure comes from:
 - Advertising and sponsorship income is expected to be under budget, due to continuing economic conditions;
 - Additional commissioning costs.

Commissioning pressures may be limited however this does not mean that further savings cannot be achieved by securing contract price changes and, more significantly, through the effective and active management of off-contract expenditure and controlling the level of ordering of non-life and limb expenditure in the Council. In the holistic approach to managing Council finances this workstream will seek to reduce expenditure on goods and services purchased, not just in Commissioning but across the Council.

5. The main areas of pressure within Resources arise due to timing changes for income on specific projects, for example roads projects, where the level of fees assumed will not be achieved unless additional resources are committed to support on-going design and delivery of major roads projects in the capital programme.

The forecast value of cost pressures is offset by a higher level of income in other areas of the Function and as such it is expected to deliver an overall saving which other Council Functions will benefit from. Further work to benefit from reduced spending and staff recruitment means that there will be an increased level of resource generated at the year end to support the Council's financial positon.

- 6. The main area of pressure within City Growth is:
 - Income from cultural facilities.

Achieving new funding streams for specific projects, such as 'developing the young workforce' plus improvements that are expected from taking a corporate approach is forecast to improve the year end position, however it is expected that the Cluster will remain under pressure at the year end.

- 7. The main areas of pressure within Strategic Place Planning are:
 - Income in respect of roads development which is dependant on progression of the capital programmes; and the costs of the public transport unit;
 - The general economic condition in Aberdeen may impact further on the income from Planning Application Fees and Building Standards.

A specific workstream has been described by the Corporate Management Team that seeks to address the shortfall in income and that, with other corporate initiatives, is expected to mitigate the challenges in the Cluster.

- 8. The main area of pressure within Governance is:
 - The level of charges for legal services recoverable from other Council accounts, e.g. Housing Revenue Account.

The Chief Officer is working to counteract the pressure areas of the budget through a range of initiatives.

- 9. The main areas of pressure within Integrated Joint Board/Adult Social Care are:
 - Needs led homecare costs and under-recovery of client income in Older People & Physical Disability service;
 - The additional costs of supporting complex day care and supported accommodation packages for Learning Disabilities and under-recovery of client contributions;
 - Needs led residential care and homecare for mental health and substance misuse clients;

- There is the potential to access the IJB's risk fund to cover increased spending in-year, on a one-off basis.
- 10. The savings forecast from staff vacancies are contained within the Contingencies budget and are forecast to be achievable for the year based on data at this point in time.
- 11. Council Expenses includes a budget relating to movements in the Council's provision for bad debt. The methodology used to assess the level of provision required is being reviewed which may impact on this budget. Specific work has been prioritised to target outstanding debt collection and ensure that the Council is receiving the income due to it.
- 12. The Joint Boards budget and outturn is based on the amount requisitioned by Grampian Valuation Joint Board.
- 13. Capital Financing Costs is the most significant budget within Miscellaneous Services, with this including the impact of accounting requirements in relation to the Council's Bond Issuance. The forecast takes account of the expected beneficial impact that will arise from implementing treasury management advice on capital financing costs. The accounting requirements in relation to the Bond issue are funded by useable reserves in the short term, resulting in a medium to long term annual benefit that impacts on the General Fund budget.
- 14. The Non Domestic Rates figure is set by the Scottish Government as part of its overall funding support package rather than the amount billed and receivable by the Council.
- 15. The General Revenue Grant is set by the Scottish Government as part of its funding support package. This may change during the year as the government announces funding redeterminations. It has been assumed that no additional funding will be received by the Council that would result in additional income in 2018/19.
- 16. Council Tax income is forecast be on budget at Quarter 2.
- 17. There are a number of small variances within the HRA budget, which will be managed during the year.

GENERAL FUND CAPITAL PROGRAMME

The presentation of the General Fund Capital Programme reflects the Programme Board structure approved by Audit, Risk & Scrutiny committee in June 2017. The dashboard style incorporates key project and financial indicators.

It should be noted that some projects in the approved 5 year programme are currently profiled for later financial years, so do not quote a budget amount for 2018/19. These projects are included to provide a complete overview of projects in the approved programme and to ensure they are not omitted from the regular programme reviews.

The programme has been extended to reflect the decisions made by City Growth & Resources committee in September 2018 with regard to the Schools development programme and City Centre Masterplan Queen Street Development Opportunity. The programme has been extended to reflect the decisions made by City Growth & Resources committee in September 2018

The Council is currently developing new reporting arrangements for the application of developer obligation funds. This update identifies where funds have been applied in support of projects in the current financial year.

Key	Status
Project Status is Improving	7
Project Status is Stable	\rightarrow
Project Status is Deteriorating	K

					Gross Figures for 2018/19		
					Approved Budget	Expenditure to Date	
Status	Timeline	Budget	Risk	Resource	£'000	£'000	£'000
R	G	G	Α	Α	124,734	74,300	146,964
Я	Α	G	G	Α	21,215	0	4,000
					145,949	74,300	150,964
	K	у G	у G G	у G G A	y G G A A	Approved Budget Risk Resource £'000	Approved Budget Expenditure to Date

The level of expenditure in 2018/19 is forecast to be ahead of budget and this reflects the good progress that is being made on site and the programme is ahead of schedule. This has resulted in a higher spend being incurred in 2018/19 than had been originally modelled.

As at Period 6 2018/19							Figures for 20	
Asset Management Programme Board						Approved	•	Forecast
	·				_	Budget	to Date	Expenditure
Orahard Bras (Nov. ACN Cabas)	Status	Timeline	Budget	Risk	Resource	£'000	£'000	£'000
Orchard Brae (New ASN School - previously Raeden Centre project)	→	G	G	G	G	715	8	715
New Academy to the South - ICT		_	_			7.10		7 10
Infrastructure	\rightarrow	G	G	G	G	1,000	809	1,000
New Academy to the South - Infrastructure	→	G	G	G	G			
Improvements						1,851	1,161	1,802
New Milltimber Primary	71	Α	Α	Α	Α	500	0	300
Thew is internal is a first of the second of		_	_			500	0	
Social Care Facilities: Len Ironside Centre	\rightarrow	G	G	G	G	88	0	25
	7	G	G	G	G			
Kingsfield Childrens Home						1,500	0	770
TNRP - Investment in Advance Factory Units	→	Α	G	G	Α	530	0	C
Greenbrae Primary Extension and Internal								
Works	\rightarrow	G	Α	G	G	514	(68)	(236)
	7	G	Α	G	G			
Stoneywood Primary						2,454	1,663	2,285
Dyce 3G Pitch	→	G	G	G	G	0	0	0
Refurbish Throughcare Facility - 311								
Clifton Road	→	G	G	G	G	30	0	0
Street Lighting LED Lanterns (PACE	→	G	G	G	G	2 220	400	4.000
programme) Flood Prevention Measures: Flood Guards	·					2,338	186	1,000
Grant Scheme	→	G	G	G	G	105	3	3
Flood Prevention Measures: Millside &	→	G	G	G	G			
Paddock Peterculter	7	Ů	ŭ	J	J	0	0	0
	וצ	Α	Α	G	Α			
Tillydrone Primary School						9,453	17	300
Torn, Primary Sahaal and Hub	Я	Α	Α	G	Α	9,974	17	300
Torry Primary School and Hub						9,974	17	300
Northfield / Cummings Park Early Learning & Childcare Provision	Я	Α	Α	R	R	493	1	0
a chilacare i revision						400		
Early Learning and Childcare	Я	Α	Α	R	R	7,400	1	O
, c	_	_	_	_	_			
Kingswells Nursing Home Acquisition	7	G	G	G	G	tbc	0	0
	7	Α	G	G	G			
Crematorium Refurbishment	<i>,</i> .	^	ŭ	J	ŭ	1,115	395	1,100
	→	G	G	G	G			
Additional Investment in Roads						500	0	500
0 1 11 11 11	→	G	G	G	G			
Countesswells Primary						0	0	300
						40,560	4,190	10,164
						,	·	
As at Period 6 2018/19						Gross	Figures for 20	18/19
						01033		
Asset Management Programme Board Rolling Programmes						Approved	•	Forecast
Ttoming 1 registimines						Budget	to Date	Expenditure
One December On divine & Onitability	Status	Timeline	Budget	Risk	Resource	£'000	£'000	£'000
Corp Property Condition & Suitability Programme	→	Α	G	G	Α	10,354	4,353	6,944
· rogrammo						10,004	7,000	0,044
Cycling Walking Safer Streets Grant	→	G	G	G	G	313	56	313
Float Danies and Danies								
Fleet Replacement Programme (including Zero Waste Strategy Fleet)	R	R	G	G	G	5,695	794	2,781
Planned Renewal & Replacement of Road						3,093	7 94	۷,101
Infrastructure	\rightarrow	G	Α	Α	Α	6,409	1,507	5,400
Planned Renewal & Replacement of Road	→	G	Α	Α	Α			=:
Infrastructure (Street Lighting)						235	117	235
						22 000	£ 027	15 679
						23,006	6,827	15,67

As at Period 6 2018/19						Gross	Figures for 20	18/19
						Approved		
City Centre Programme Board						Budget	to Date	Expenditur
	Status	Timeline	Budget	Risk	Resource	£'000	£'000	£'00
Art Gallery Redevelopment - Main Contract	→	R	R	R	G	0.004	500	0.00
(HLF)		Α		G	G	3,221	568 718	3,22
City Centre Masterplan	→	А	G	G		16,980	/ 18	3,48
Provost Skene House Refurbishment	7	G	G	G	G	1,640	42	1,64
	_	Δ.	_	-	_	,		, -
Broad Street	7	Α	G	G	G	736	641	73
Union Street - Conservation Area	→	G	G	G	G	450	20	4.5
Regeneration Scheme		G	G	G	G	150	36	
Aberdeen in Colour - Langstane Place	→	G	G	G	G	50	0	
Schoohill Public Realm City Centre Living - Queen's Square	→					550	(2)	55
Development		G	G	G	G	500	0	5
Central Library Roof & Parapets	→	G	G	G	G	337	32	32
						24,164	2,035	10,20
As at Period 6 2018/19							Figures for 20	18/19
Energy Programme Board						Approved	Expenditure	Forecas
Energy Fregramme Board						Budget	to Date	•
	Status	Timeline	Budget	Risk	Resource	£'000	£'000	£'00
Hydrogen Buses	\rightarrow	G	G	G	G	5	0	
Waste: Energy from Waste (EfW)	_	Α	G	G	G	-	-	
Procurement & Land Acquisition	7	А	G			3,577	2,306	3,57
Waste: Investment in Waste Collection	7	G	G	G	G	107	42	10
	→	G	Α	G	G			
Waste: Co-Mingled MRF & Depot	· ·					737	275	73
Waste: Bridge of Don HWDC	→	G	Α	G	Α	50	0	
TAY ASIE DIGINE OF FINITED BYVEL.								
Waste: Bridge of Don HWRC Energy from Waste (FfW) Construction &		_	_	_		50	0	1
Energy from Waste (EfW) Construction & Torry Heat Network	ת	Α	Α	Α	G	889	57	88
Energy from Waste (EfW) Construction & Torry Heat Network								
Energy from Waste (EfW) Construction &	→	A G	A G	A G	G G	889 3,053	57	3,05
Energy from Waste (EfW) Construction & Torry Heat Network						889	57	3,05
Energy from Waste (EfW) Construction & Torry Heat Network JIVE (Hydrogen Buses Phase 2)						3,053 8,418	57 0 2,681	3,05 8,36
Energy from Waste (EfW) Construction & Torry Heat Network JIVE (Hydrogen Buses Phase 2) As at Period 6 2018/19						3,053 8,418 Gross	57 0 2,681 Figures for 20	3,05 8,36 018/19
Energy from Waste (EfW) Construction & Torry Heat Network JIVE (Hydrogen Buses Phase 2) As at Period 6 2018/19 Housing and Communities						3,053 8,418 Gross Approved	57 0 2,681 Figures for 20 Expenditure	3,05 8,36 018/19 Forecas
Energy from Waste (EfW) Construction & Torry Heat Network JIVE (Hydrogen Buses Phase 2) As at Period 6 2018/19	→	G	G	G	G	3,053 8,418 Gross Approved Budget	57 0 2,681 Figures for 20 Expenditure to Date	3,05 8,36 018/19 Forecas Expenditur
Energy from Waste (EfW) Construction & Torry Heat Network JIVE (Hydrogen Buses Phase 2) As at Period 6 2018/19 Housing and Communities	→ Status	G	G	G Risk	G	3,053 8,418 Gross Approved	57 0 2,681 Figures for 20 Expenditure	3,05 8,36 018/19 Forecas Expenditur
Energy from Waste (EfW) Construction & Torry Heat Network JIVE (Hydrogen Buses Phase 2) As at Period 6 2018/19 Housing and Communities	→	G	G	G	G	3,053 8,418 Gross Approved Budget	57 0 2,681 Figures for 20 Expenditure to Date	3,05 8,36 118/19 Forecas Expenditur £'00
Energy from Waste (EfW) Construction & Torry Heat Network JIVE (Hydrogen Buses Phase 2) As at Period 6 2018/19 Housing and Communities Programme Board	→ Status	G Timeline	G Budget	G Risk A	G Resource	3,053 8,418 Gross Approved Budget £'000	57 0 2,681 Figures for 20 Expenditure to Date £'000	3,05 8,36 018/19 Forecas Expenditur £'00
Energy from Waste (EfW) Construction & Torry Heat Network JIVE (Hydrogen Buses Phase 2) As at Period 6 2018/19 Housing and Communities Programme Board	→ Status	G	G	G Risk	G	3,053 8,418 Gross Approved Budget £'000	57 0 2,681 Figures for 20 Expenditure to Date £'000	3,05 8,36 18/19 Foreca: Expenditur £'00
Energy from Waste (EfW) Construction & Torry Heat Network JIVE (Hydrogen Buses Phase 2) As at Period 6 2018/19 Housing and Communities Programme Board Tillydrone Community Hub	→ Status →	G Timeline G	G Budget G	G Risk A G	G Resource G	3,053 8,418 Gross Approved Budget £'000	57 0 2,681 Figures for 20 Expenditure to Date £'000	3,05 8,36 18/19 Foreca: Expenditur £'00
Energy from Waste (EfW) Construction & Torry Heat Network JIVE (Hydrogen Buses Phase 2) As at Period 6 2018/19 Housing and Communities Programme Board Tillydrone Community Hub SIP New Build Housing Programme	→ Status	G Timeline	G Budget	G Risk A	G Resource	3,053 8,418 Gross Approved Budget £'000	57 0 2,681 Figures for 20 Expenditure to Date £'000	3,05 8,36 18/19 Foreca: Expenditur £'00
Energy from Waste (EfW) Construction & Torry Heat Network JIVE (Hydrogen Buses Phase 2) As at Period 6 2018/19 Housing and Communities Programme Board Tillydrone Community Hub SIP New Build Housing Programme Middlefield Project Relocation / Henry Rae Community Centre Extension	→ Status ¬ → →	G Timeline G A	G Budget G G	G Risk A G	G Resource G	3,053 8,418 Gross Approved Budget £'000 4,661 702	57 0 2,681 Figures for 20 Expenditure to Date £'000 775 96	3,05 8,36 918/19 Forecas Expenditur £'00 3,59
Energy from Waste (EfW) Construction & Torry Heat Network JIVE (Hydrogen Buses Phase 2) As at Period 6 2018/19 Housing and Communities Programme Board Tillydrone Community Hub SIP New Build Housing Programme Middlefield Project Relocation / Henry Rae	→ Status →	G Timeline G	G Budget G	G Risk A G	G Resource G A G	3,053 8,418 Gross Approved Budget £'000 4,661	57 0 2,681 Figures for 20 Expenditure to Date £'000 775	3,05 8,36 9,36 9,36 9,36 9,00 3,59 70
Energy from Waste (EfW) Construction & Torry Heat Network JIVE (Hydrogen Buses Phase 2) As at Period 6 2018/19 Housing and Communities Programme Board Tillydrone Community Hub SIP New Build Housing Programme Middlefield Project Relocation / Henry Rae Community Centre Extension Station House Media Unit Extension	→ Status ¬ → →	G Timeline G A	G Budget G G	G Risk A G	G Resource G A G	3,053 8,418 Gross Approved Budget £'000 4,661 702 4 653	57 0 2,681 Figures for 20 Expenditure to Date £'000 775 96 37	3,05 8,36 18/19 Foreca Expenditur £'00 3,59
Energy from Waste (EfW) Construction & Torry Heat Network JIVE (Hydrogen Buses Phase 2) As at Period 6 2018/19 Housing and Communities Programme Board Tillydrone Community Hub SIP New Build Housing Programme Middlefield Project Relocation / Henry Rae Community Centre Extension	Status ¬ →	G Timeline G A G	G Budget G G A	G Risk A G G	G Resource G A G G	3,053 8,418 Gross Approved Budget £'000 4,661 702	57 0 2,681 Figures for 20 Expenditure to Date £'000 775 96	3,05 8,36 8,36 18/19 Forecas Expenditur £'00 3,59
Energy from Waste (EfW) Construction & Torry Heat Network JIVE (Hydrogen Buses Phase 2) As at Period 6 2018/19 Housing and Communities Programme Board Tillydrone Community Hub SIP New Build Housing Programme Middlefield Project Relocation / Henry Rae Community Centre Extension Station House Media Unit Extension New Cruyff Court	Status ¬ →	G Timeline G A G	G Budget G G A	G Risk A G G	G Resource G A G G	3,053 8,418 Gross Approved Budget £'000 4,661 702 4 653	57 0 2,681 Figures for 20 Expenditure to Date £'000 775 96 37 615	3,05 8,36 8,36 118/19 Foreca Expenditur £'00 3,59 70
Energy from Waste (EfW) Construction & Torry Heat Network JIVE (Hydrogen Buses Phase 2) As at Period 6 2018/19 Housing and Communities Programme Board Tillydrone Community Hub SIP New Build Housing Programme Middlefield Project Relocation / Henry Rae Community Centre Extension Station House Media Unit Extension	→ Status → → → →	G Timeline G A G A	Budget G G A	G Risk A G G G	Resource G A G G G	3,053 8,418 Gross Approved Budget £'000 4,661 702 4 653 250	57 0 2,681 Figures for 20 Expenditure to Date £'000 775 96 37 615	3,05 8,36 8,36 118/19 Foreca Expenditur £'00 3,55 70
Energy from Waste (EfW) Construction & Torry Heat Network JIVE (Hydrogen Buses Phase 2) As at Period 6 2018/19 Housing and Communities Programme Board Tillydrone Community Hub SIP New Build Housing Programme Middlefield Project Relocation / Henry Rae Community Centre Extension Station House Media Unit Extension New Cruyff Court	→ Status → → → →	G Timeline G A G A	Budget G G A	G Risk A G G G	Resource G A G G G	3,053 8,418 Gross Approved Budget £'000 4,661 702 4 653	57 0 2,681 Figures for 20 Expenditure to Date £'000 775 96 37 615	3,05 8,36 8,36 Foreca Expenditus £'00 3,55 70
Energy from Waste (EfW) Construction & Torry Heat Network JIVE (Hydrogen Buses Phase 2) As at Period 6 2018/19 Housing and Communities Programme Board Tillydrone Community Hub SIP New Build Housing Programme Middlefield Project Relocation / Henry Rae Community Centre Extension Station House Media Unit Extension New Cruyff Court Community Growing Spaces	→ Status → → → →	G Timeline G A G A	Budget G G A	G Risk A G G G	Resource G A G G G	3,053 8,418 Gross Approved Budget £'000 4,661 702 4 653 250 116 6,386	57 0 2,681 Figures for 20 Expenditure to Date £'0000 775 96 37 615 0 40 1,563	3,05 8,36 8,36 Foreca Expenditur £'00 3,55 70 64 20
Energy from Waste (EfW) Construction & Torry Heat Network JIVE (Hydrogen Buses Phase 2) As at Period 6 2018/19 Housing and Communities Programme Board Tillydrone Community Hub SIP New Build Housing Programme Middlefield Project Relocation / Henry Rae Community Centre Extension Station House Media Unit Extension New Cruyff Court Community Growing Spaces As at Period 6 2018/19	→ Status → → → →	G Timeline G A G A	Budget G G A	G Risk A G G G	Resource G A G G G	3,053 8,418 Gross Approved Budget £'000 4,661 702 4 653 250 116 6,386	57 0 2,681 Figures for 20 Expenditure to Date £'000 775 96 37 615	3,03 8,30 8,30 8,30 8,30 8,30 8,30 8,30
Energy from Waste (EfW) Construction & Torry Heat Network JIVE (Hydrogen Buses Phase 2) As at Period 6 2018/19 Housing and Communities Programme Board Tillydrone Community Hub SIP New Build Housing Programme Middlefield Project Relocation / Henry Rae Community Centre Extension Station House Media Unit Extension New Cruyff Court Community Growing Spaces As at Period 6 2018/19 Housing and Communities	→ Status → → → →	G Timeline G A G A	Budget G G A	G Risk A G G G	Resource G A G G G	3,053 8,418 Gross Approved Budget £'000 4,661 702 4 653 250 116 6,386	57 0 2,681 Figures for 20 Expenditure to Date £'0000 775 96 37 615 0 40 1,563	3,05 8,36 8,36 Foreca Expenditur £'00 3,59 70 3 64 20 11/5,28
Energy from Waste (EfW) Construction & Torry Heat Network JIVE (Hydrogen Buses Phase 2) As at Period 6 2018/19 Housing and Communities Programme Board Tillydrone Community Hub SIP New Build Housing Programme Middlefield Project Relocation / Henry Rae Community Centre Extension Station House Media Unit Extension New Cruyff Court Community Growing Spaces As at Period 6 2018/19 Housing and Communities Programme Board	→ Status → → → →	G Timeline G A G A	Budget G G A	G Risk A G G G	Resource G A G G G	3,053 8,418 Gross Approved Budget £'000 4,661 702 4 653 250 116 6,386 Gross Approved	57 0 2,681 Figures for 20 Expenditure to Date £'0000 775 96 37 615 0 40 1,563	3,05 8,36 Foreca Expenditur £'00 3,55 70 3 64 20 11/5,28
Energy from Waste (EfW) Construction & Torry Heat Network JIVE (Hydrogen Buses Phase 2) As at Period 6 2018/19 Housing and Communities Programme Board Tillydrone Community Hub SIP New Build Housing Programme Middlefield Project Relocation / Henry Rae Community Centre Extension Station House Media Unit Extension New Cruyff Court Community Growing Spaces As at Period 6 2018/19 Housing and Communities Programme Board	→ Status → → → →	G Timeline G A G A	Budget G G A	G Risk A G G G	Resource G A G G G	3,053 8,418 Gross Approved Budget £'000 4,661 702 4 653 250 116 6,386	57 0 2,681 Figures for 20 Expenditure to Date £'0000 775 96 37 615 0 40 1,563 Figures for 20 Expenditure	3,05 8,36 Foreca Expenditur £'00 3,55 70 3 62 20 12 5,28
Energy from Waste (EfW) Construction & Torry Heat Network JIVE (Hydrogen Buses Phase 2) As at Period 6 2018/19 Housing and Communities Programme Board Tillydrone Community Hub SIP New Build Housing Programme Middlefield Project Relocation / Henry Rae Community Centre Extension Station House Media Unit Extension New Cruyff Court Community Growing Spaces As at Period 6 2018/19 Housing and Communities Programme Board Rolling Programmes	→ Status	G Timeline G A G G Timeline	Budget G G G G A G Budget	G Risk A G G G A G Risk	G Resource G A G G G Resource	889 3,053 8,418 Gross Approved Budget £'000 4,661 702 4 653 250 116 6,386 Gross Approved Budget £'000	57 0 2,681 Figures for 20 Expenditure to Date £'000 775 96 37 615 0 40 1,563 Figures for 20 Expenditure fo Date	3,05 8,36 8,36 8,36 8,36 8,36 8,36 8,36 8,36
Energy from Waste (EfW) Construction & Torry Heat Network JIVE (Hydrogen Buses Phase 2) As at Period 6 2018/19 Housing and Communities Programme Board Tillydrone Community Hub SIP New Build Housing Programme Middlefield Project Relocation / Henry Rae Community Centre Extension Station House Media Unit Extension New Cruyff Court Community Growing Spaces	→ Status	G Timeline G A G G	Budget G G G G G	G Risk A G G G G	Resource G A G G G	889 3,053 8,418 Gross Approved Budget £'000 4,661 702 4 653 250 116 6,386 Gross Approved Budget	57 0 2,681 Figures for 20 Expenditure to Date £'000 775 96 37 615 0 40 1,563 Figures for 20 Expenditure fo Date	3,0 8,3 918/19 Foreca Expenditu £'0 3,5 7 6 6 2 1 5,2 918/19 Foreca Expenditu £'0

As at Period 6 2018/19							Figures for 20	
Transportation Programme Board						Approved Budget	Expenditure to Date	Forecas Expenditur
	Status	Timeline	Budget	Risk	Resource	£'000	£'000	£'00
Access From the North / 3rd Don Crossing	7	Α	R	G	Α	1,492	23	1,49
Western Peripheral Route	→	G	G	G	G	19,961	1,484	9,98
Strategic Land Acquisition	→	G	G	G	G	1,748	0	1,74
CATI: South College Street	→	G	G	G	Α	275	0	5
CATI - Berryden Corridor (Combined Stages 1, 2 & 3)	ק	R	Α	Α	R	393	234	39
A96 Park & Choose / Dyce Drive Link Road	71	Α	G	G	Α	1,120	36	12
Sustrans Active Travel Infrastructure Fund	→	G	G	G	Α	424	74	42
						25,413	1,851	14,20
As at Period 6 2018/19							Figures for 20	
Transportation Programme Board Rolling Programmes						Approved Budget	Expenditure to Date	Forecas Expenditur
	Status	Timeline	Budget	Risk	Resource	£'000	£'000	£'00
Nestrans - Capital Works	→	Α	Α	G	G	0	266	
Nestrans - Capital Grant	→	G	G	G	G	2,807	159	2,80
						2,807	424	2,80
A								
As at Period 6 2018/19						Gross Approved	Figures for 20 Expenditure	18/19 Forecas
Strategic Asset & Capital Plan Board						Budget	to Date	Expenditure
	Status	Timeline	Budget	Risk	Resource	£'000	£'000	£'00
City Broadband (Accelerate Aberdeen) Technology Investment Requirements &	→	G	G	G	G	360	0	36
Digital Strategy	→	A	G	G	G	2,101	270	30
City Deal	→	G G	G	G	G	44	0	1
City Deal: Abardoon Harbour Expansion	\rightarrow	(-						
City Deal: Aberdeen Harbour Expansion			G	G	G	668	0	5
City Deal: Aberdeen Harbour Expansion Project	→	G	G	G	G	2,000	0 500	2,00
•	→	G G	G G	G G	G G			
Project City Deal: Digital Infrastructure City Deal: City Duct Network	→	G G A	G G A	G G G	G G G	2,000	500	2,00 15
Project City Deal: Digital Infrastructure City Deal: City Duct Network City Deal: Transportation Links to Bay of Nigg	→ →	G G A	G G A	G G G	G G G	2,000 1,750 2,000	500 0 0 84	2,000 15 4
Project City Deal: Digital Infrastructure City Deal: City Duct Network City Deal: Transportation Links to Bay of Nigg Human Capital Management	→	G G A A	G G A	G G G G	G G G G	2,000 1,750 2,000 69 800	500 0 0 84 311	2,000 15 4 12 80
Project City Deal: Digital Infrastructure City Deal: City Duct Network City Deal: Transportation Links to Bay of Nigg Human Capital Management City Deal: Expand Fibre Network	→→→	G G A	G G A G	G G G	G G G	2,000 1,750 2,000 69 800	500 0 0 84 311	2,000 15 4 12 80
Project City Deal: Digital Infrastructure City Deal: City Duct Network City Deal: Transportation Links to Bay of Nigg Human Capital Management City Deal: Expand Fibre Network City Deal: Digital Lead	→→→	G A A A	G G A G G G	G G G G	G G G G	2,000 1,750 2,000 69 800 936 45	500 0 0 84 311 12	2,000 15 4 12 80 64
Project City Deal: Digital Infrastructure City Deal: City Duct Network City Deal: Transportation Links to Bay of Nigg Human Capital Management City Deal: Expand Fibre Network City Deal: Digital Lead City Deal: Regional Data Exchange	 → → → 	G A A G	G G G G G	G G G A	G G G G G G	2,000 1,750 2,000 69 800 936 45	500 0 0 84 311 12 5	2,000 15 4 12 80 64 4
Project City Deal: Digital Infrastructure City Deal: City Duct Network City Deal: Transportation Links to Bay of Nigg Human Capital Management City Deal: Expand Fibre Network City Deal: Digital Lead City Deal: Regional Data Exchange City Deal: Sensor Network	 → → ✓ → ✓ 	G A A G A G A	G G G G G G	G G G G G G G	G G G A G G	2,000 1,750 2,000 69 800 936 45 150	500 0 0 84 311 12 5	2,000 15 4 12 80 64 4 15
Project City Deal: Digital Infrastructure City Deal: City Duct Network City Deal: Transportation Links to Bay of Nigg Human Capital Management City Deal: Expand Fibre Network City Deal: Digital Lead City Deal: Regional Data Exchange	→ → → → →	G A A G A A A	G G G G G G	G G G G G G G G	G G G A G G G	2,000 1,750 2,000 69 800 936 45	500 0 0 84 311 12 5	2,000 15 4 12 80 64 4

As at Period 6 2018/19	Gross Figures for 2018/19
Developer Obligation Projects & Asset Disposals	Expenditure to Date
	£'000
Alex Collie Gym Equipment	13
Dyce Community Centre Refurbishment Hanover Community Centre Kitchen	226
Refurbishment Inchgarth Community Centre Play Equipment	27
Pets Corner Refurbishment	48
Ruthrieston Community Garden	7
Tillydrone Community Hub	46
Greenbrae Primary Extension	68
Countesswells Primary	19
Kingswells School Acoustics	29
Core Path - Deeside Way	17
Core Path - Kincorth Hill	7
Core Path - Manor Walk	25
Core Path - Northcote Path	10
Core Path - Rover Don	38
Stewart Park Paths	7
Dubford Road Improvements	1
Maidencraig Flood Prevention Scheme	102
Cost of Property Sales	96
	808

Notes on projects with Red indicators:

Projects where officers are responding to delivery challenges:

• The Council approved the progression of the Compulsory Purchase Order for the Berryden Corridor at its Urgent Business Committee on 21 December 2017. The project team are progressing the necessary arrangements including a reassessment of resourcing negotiations for some voluntary property acquisitions. The prioritisation of the Schoolhill Public Realm project has resulted in an extension of the timeline for this activity.

Projects under officer assessment for potential contractual dispute:

• Work continues to be undertaken to assess the various aspects of a claim in relation to the Art Gallery.

Part 1 claims under the Land Compensation Claim Act 1973, and Noise Insulation (Scotland) regulations (1975) continue to be received, assessed and processed for the 3rd Don Crossing project in compliance with the processes for the creation of new roads infrastructure. Information is also being gathered for the project review and consideration of any potential legal action by the Council.

Projects to be re-scoped:

- The Early Learning and Childcare programme to expand nursery provision across the city continues to be developed.
 A multi-year funding award was confirmed by the Scottish Government in May 2018, and the Council has now received the capital grant allocations for both 2017/18 and 2018/19.
- As reported to Capital Programme Committee in September 2018, the Fleet Replacement programme continues to be re-profiled with regard to on-going procurement exercises and front line service requirements.

Financial re-profiling will continue as officers report updated business cases to Capital Programme Committee on key projects.

HOUSING CAPITAL PROGRAMME

	Approved	Expenditure	Forecast
Housing Programmes Quarter 2	Budget	to date	Expenditure
	£'000	£'000	£'000
Compliant with the tolerable standard	1,458	550	1,458
Free from Serious Disrepair	12,708	4,700	12,558
Energy Efficient	9,234	4,182	9,234
Modern Facilities & Services	1,945	983	1,945
Healthy, Safe & Secure	4,713	1,238	4,763
Non Scottish Housing Quality Standards	17,190	6,495	17,290
	47,248	18,148	47,248

The Housing capital expenditure budget of £47.248M set in March 2018 assumes that a level of slippage will occur across projects. Forecast expenditure, currently in line with budget, is based on spend to date on current contracts and previous years spend. It should be noted that virements are reflected in the forecast expenditure there will be a number of virements for approval next quarter. The table above does not reflect the Council ambition to provide an additional 2,000 houses. Business cases for individual sites continue to be developed by officers and, subject to approval, will be added to the programme in due course.

COMMON GOOD

	Full Year	Forecast		
	Budget	Outturn	from	
As at September 2018	2018/19	2018/19	Budget	Notes
	£'000	£'000	£'000	
Recurring Expenditure	2,885	2,848	(37)	1
Recurring Income	(3,455)	(3,455)	0	
Budget After Recurring Items	(570)	(607)	(37)	
Non Recurring Expenditure	377	382	5	2
Non Recurring Income	0	0	0	
Net Income	(193)	(225)	(32)	
Amounts required for increase				
in cash balances in line with				
inflation	(168)	(168)		
Revised Net income	(25)	(57)		
Cash Balances as at 1 April				
2018 (unaudited)	(28,289)	(28,289)		
Estimated Cash Balances as at				
31 March 2018	(28,482)	(28,514)		
Minimum cash balance				
requirement per budget report (Council February 2015)	(21,004)	(21,004)		

Notes

- 1. The reduction to the forecast in Recurring Expenditure reflects the saving from removal of a staff post, £37,000
- 2. Additional budget approved in year to date:
- CPR training for secondary schools in the City £5,000 approved at City Growth and Resources Committee on 19 June 2018